

Flow Time	1st Min.	2nd Min.	Date	10-31-64	Ticket Number	425331
Closed in Pres. Time	1st Min.	2nd Min.	Kind of Job	OPEN HOLE	Halliburton District	HOBBS
Pressure Readings	Field	Office Corrected	Tester	GENTRY	Witness	FRENCH
Depth Top Gauge	4894' Ft.	NO Blanked Off	Drilling Contractor	LEATHERWOOD DRILLING COMPANY	BM	
BT. P.R.D. No.	222	12 Hour Clock	Elevation	3179' ESTIMATE	Top Packer	-
Initial Hydro Mud Pressure	2623	2627	Total Depth	4904' (NET PAY 49')	Bottom Packer	4855'
Initial Closed in Pres.	-	-	Interval Tested	4855' - 4904'	Formation Tested	GLORIETTA
Initial Flow Pres.	86	2 87	Casing or Hole Size	7 13/16"	Casing Perfs.	Top - Bot. -
Final Flow Pres.	130	2 152	Surface Choke	1"	Bottom Choke	3/4"
Final Closed in Pres.	281	264	Size & Kind Drill Pipe	4 1/2" F.H.	Drill Collars Above Tester	I.D. - LENGTH 2 3/4" x 390'
Final Hydro Mud Pressure	2580	2606	Mud Weight	10	Mud Viscosity	41
Depth Con. Gauge		Blanked Off	Temperature	103 °F Est. °F Actual	Anchor Size & Length	ID 2 3/4" OD 5 3/4" X 49'
BT. P.R.D. No.		Hour Clock	Depths Meas. From	ROTARY TABLE	Depth of Tester Valve	4845' Ft.
Initial Hydro Mud Pres.			Cushion	NONE	Depth Back Pres. Valve	- Ft.
Initial Closed in Pres.			Recovered	350' Feet of	gas cut drilling fluid	
Initial Flow Pres.	1		Recovered	Feet of		
Final Flow Pres.	1		Recovered	Feet of		
Final Closed in Pres.			Recovered	Feet of		
Final Hydro Mud Pres.			Oil A.P.I. Gravity		Water Spec. Gravity	
Depth Bot. Gauge	4899' Ft.	YES Blanked Off	Gas Gravity		Surface Pressure	psi
BT. P.R.D. No.	74	12 Hour Clock	Tool Opened	11:30 A.M. P.M.	Tool Closed	1:00 A.M. P.M.
Initial Hydro Mud Pres.	2651	2639	Remarks	Tool opened with a good blow, which continued throughout the test. No gas or fluid to the surface. Took a 30 minute final closed in pressure.		
Initial Closed in Pres.	-	-				
Initial Flow Pres.	87	2 101				
Final Flow Pres.	131	2 154				
Final Closed in Pres.	285	270				
Final Hydro Mud Pres.	2608	2613				

FORMATION TEST DATA

5