

Flow Time	1st	Min.	2nd	Min.	Date	11-2-64	Ticket Number	415332
Closed In Press. Time	1st	Min.	2nd	Min.	Kind of Job	OPEN HOLE	Halliburton District	HOBBS
Pressure Readings	Field		Office Corrected		Tester	GENTRY	Witness	FRENCH
Depth Top Gauge	4983'	Pt.	NO	Blanked Off	Drilling Contractor	LEATHERWOOD DRILLING COMPANY BM		
BT. P.R.D. No.	322		12	Hour Clock	Elevation	3179' EST.	Top Packer	-
Initial Hydro Mud Pressure	2687		2666		Total Depth	4993'	Bottom Packer	4900'
Initial Closed in Pres.	-		-		Interval Tested	(NET PAY 90') 4900' - 4993'	Formation Tested	PADDOCK
Initial Flow Pres.	108	1	126	2	Casing or Hole Size	7 13/16"	Casing Perfs.	Top - Bot. -
Final Flow Pres.	173	1	173	2	Surface Choke	1"	Bottom Choke	3/4"
Final Closed in Pres.	281		288		Size & Kind Drill Pipe	4 1/2" F.H.	Drill Collars Above Tester	I.D. - LENGTH 2 1/4" x 360'
Final Hydro Mud Pressure	2666		2666		Mud Weight	9.9	Mud Viscosity	41
Depth Cen. Gauge		Pt.		Blanked Off	Temperature	104	Anchor Size & Length	ID 2 3/4" X 93' OD 5 3/4"
BT. P.R.D. No.				Hour Clock	Depths Mea. From	ROTARY TABLE	Depth of Tester Valve	4890' Ft.
Initial Hydro Mud Pres.					TYPE	AMOUNT	Depth Back Pres. Valve	- Ft.
Initial Closed in Pres.					Cushion	NONE		
Initial Flow Pres.	1				Recovered	420'	Feet of gas cut mud	
Final Flow Pres.	2				Recovered		Feet of	
Final Flow Pres.	1				Recovered		Feet of	
Final Closed in Pres.	2				Recovered		Feet of	
Final Hydro Mud Pres.					Oil A.P.I. Gravity		Water Spec. Gravity	
Depth Bot. Gauge	4988'	Pt.	YES	Blanked Off	Gas Gravity		Surface Pressure	psi
BT. P.R.D. No.	74		12	Hour Clock	Tool Opened	1:45 AM	A.M. P.M.	Tool Closed 3:20 AM A.M. P.M.
Initial Hydro Mud Pres.	2695		2671		Remarks	Tool opened with a good blow, which continued throughout the test. No gas or fluid to the surface. Took a 35 minute final closed in pressure.		
Initial Closed in Pres.	-		-					
Initial Flow Pres.	109	1	138	2				
Final Flow Pres.	175	1	175	2				
Final Closed in Pres.	285		300					
Final Hydro Mud Pres.	2673		2671					

FORMATION TEST DATA

5