

NEW MEXICO OIL CONSERVATION COMMISSION

FORM C-103
(Rev. 3-55)

MISCELLANEOUS REPORTS ON WELLS

(Submit to appropriate District Office in accordance with Division Rule 1106)

P 21 11 29 31 '35

Name of Company Seco Production Company		Address 616 Vaughn Bldg., Midland, Texas	
County Crawford State	Section 2	Range 24 South	Block 38 East
Date Well Drilled September 16, 1965	Well Name Stateline Ellenburger	Lease Lea	
THIS WELL IS A ☒ NEW ☐ REWORK WELL			
Mapping ☐ NO			
Detailed account of work done and quantity of material used, etc., as follows:			

Drilled 8-3/4" hole from 3300' to 12,220'. Ran 12,210' of 23#, 26#, and 29# N-80 and P-110 7" casing and set at 12,220'. (P-6-65) Cemented with 345 units of Incor cement and pozmix - estimated top at 10,200'; then cemented through Halliburton DV tool at 9520' with ~~345~~ 345 units of Incor cement and pozmix. Located top of cement at 7750'. Tested casing string with 3000' pressure. No loss in pressure at end of 1 hour.

Witnessed by G. E. Oliver		Position Production Supt.		Company Seco Production Company	
FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY					
ORIGINAL WELL DATA					
D F Elev.	T D	P R T F	Producing Interval	Completion Date	
Tubing Diameter	Tubing Depth	Casing Diameter	Casing String Depth		
Perforated Interval(s)					
Open Hole Interval			Test Information(s)		
RESULTS OF WORKOVER					
Test	Date of Test	Oil Production BPD	Gas Production MCFPD	Water Production BPD	COR Cubic Feet/Bbl
Before Workover					
After Workover					
I hereby certify that the information given above is true and complete to the best of my knowledge.					
OIL CONSERVATION COMMISSION		(G. E. Oliver)			
Approved by		Name G. E. Oliver			
		Position Production Superintendent			
Title		Company Seco Production Company			
Date		Address 616 Vaughn Bldg., Midland, Texas			

NEW MEXICO OIL CONSERVATION COMMISSION

MISCELLANEOUS REPORTS ON WELLS

(Submit to appropriate District Office for review and classification under 1106)

FORM C-103
Rev. 3-55

CER 27 11 25 AM '65

Company Name Seco Production Company		Address 616 Vaughn Bldg., Midland, Texas	
County Crawford State	Section 2	Range 24 South	East 38 East
Date July 24, 1965	By Stateline Ellenburger	Lea	
THIS IS A ☒ REPAIR ☐ REWORK ☐ RETEST			
Mugging			
Detailed account of work done, including well condition			

Drilled 12-1/4" hole from 430' to 3300'. Ran 3289' of 36v H-40 and J-55 9-5/8" casing and set at 3300' on July 24, 1965. Float shoe at 3300' float collar at 3266'. Cemented with 600 units of Incor cement and pozmix and 150 sacks of Incor neat cement - waited on cement 24 hours. Drilled out good cement from 3266' to 3300'. Tested casing string with 1000# pressure - no loss in pressure at end of 1 hour.

Witnessed by G. E. Oliver		Position Production Supt.		Company Seco Production Company		
FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY						
ORIGINAL WELL DATA						
DF Elev.	TD	PTSD	Producing Interval	Completion Date		
Tubing Diameter	Tubing Depth	Casing Diameter	Oil String Depth			
Perforated Interval(s)						
Open Hole Interval			Producing Formation(s)			
RESULTS OF WORKOVER						
Test	Date of Test	Oil Production BPD	Gas Production MCFPD	Water Production BPD	COR Cubic feet Bbl	Gas Well Potential MCFPD
Before Workover						
After Workover						
I hereby certify that the information given above is true and complete to the best of my knowledge.						
OIL CONSERVATION COMMISSION			Approved by G. E. Oliver (G. E. Oliver)			
Title			Production Superintendent			
Date			Seco Production Company			

NEW MEXICO OIL CONSERVATION COMMISSION

FORM C-102
(Rev 3-55)

MISCELLANEOUS REPORTS ON WELLS

CORRECTED

(Subject to appropriate regulations)

Commission Rule (116)

Saco Production Company		616 Vaughn Bldg., Midland, Texas	
Crawford State	2	L	4
		24 South	Range 38 East
July 16, 1965	Stateline Ellenberger	Lea	
THIS IS TO CERTIFY THAT THE FOLLOWING INFORMATION WAS OBTAINED FROM THE RECORDS OF THE COMMISSION:			
X			
The following information was obtained from the records of the Commission:			
The following information was obtained from the records of the Commission:			

Drilled 17" hole from surface to 430'. Ran 418' of 48# H-40 13-3/8" casing and set at 430' on July 16, 1965. Float shoe at 430'. Cemented with 400 sacks Incor wet cement - cement circulated to surface - waited on cement 24 hours. Drilled out good cement from 400' to 430'. Tested casing string with 1000# pressure. No loss in pressure at end of 1 hour.

Witnessed by	G. E. Oliver	Production Supt.	Company	Saco Production Company
FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY				
ORIGINAL WELL DATA				
D F Elev.	TD	PR	Producing Interval	Completion Date
Tubing Diameter	Tubing Depth	Wellbore Diameter	Oil String Depth	
Perforated Interval(s)				
Open Hole Interval				
RESULTS OF WORKOVER				
Test	Date of Test	Oil Production BPD	Gas Production MCFPD	Water Production BPD
Before Workover				
After Workover				
I hereby certify that the information given above is true and complete to the best of my knowledge.				
OIL CONSERVATION COMMISSION		(G. E. Oliver)		
Approved by		Production Superintendent		
Title		Saco Production Company		
Date		616 Vaughn Bldg., Midland, Texas		