

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE*
(Other instructions on reverse side)Form approved.
Budget Bureau No. 42-R1424.
5. LEASE DESIGNATION AND SERIAL NO.

NM-053446-A

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

NONE

7. UNIT AGREEMENT NAME

NONE

8. FARM OR LEASE NAME

C. Elliott Federal

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

Jal - Strawn Gas

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 8, T-25-S, R-36-E

12. COUNTY OR PARISH

Lea

13. STATE

N. M.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER	2. NAME OF OPERATOR TEXACO Inc.
3. ADDRESS OF OPERATOR P. O. Box 728 - Hobbs, New Mexico	4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below. At surface Well located 1980' from the South Line, and 1980' from the East Line of Section 8, T-25-S, R-36-E, Lea County, N. M.
14. PERMIT NO. Regular	15. ELEVATIONS (Show whether DF, RT, GR, etc.) 3180' (D. F.)

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREATMENT ☐SHOOT OR ACIDIZING ☐REPAIR WELL ☐(Other) ☐PULL OR ALTER CASING ☐MULTIPLE COMPLETION ☐ABANDON* ☐CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☒FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐(Other) ☐REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT* ☐

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Total Depth - 11,400'
8 5/8" O. D. Casing Cemented at 5100'

Ran 11,375' of 5 1/2" O. D. Casing, 17.00 LB, N-80, NEW, and cemented at 11,400' with 700 Sx. Trinity Lite Mate, plus 400 Sx. Class "C" neat. Plug at 11,364'. Job complete 11:45 A. M. September 25, 1965.

Tested 5 1/2" O. D. Casing for 30 minutes with 1500 P. S. I. from 6:30 A. M. to 7:00 A. M. September 29, 1965. Tested O. K. Job complete 7:00 A. M. September 29, 1965.

18. I hereby certify that the foregoing is true and correct

SIGNED

W. E. Morgan
W. E. Morgan

TITLE Assistant to the District

DATE September 29, 1965

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side

J. L. C. C. C.
ACTING DISTRICT ENGINEER