

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRI
(Other instructi
verse side)DATE*
on re-Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

LC-032592-(a)

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

NONE

7. UNIT AGREEMENT NAME

NONE

8. FARM OR LEASE NAME

C.C. Fristoe "a" NCT-1

9. WELL NO.

10

10. FIELD AND POOL, OR WILDCAT

Justis Blinebry

11. SEC. T. R., M., OR BLK. AND
SURVEY OR AREA

Sec. 35, T-24-S, R-37-E

12. COUNTY OR PARISH

Lea

13. STATE

N. M.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1.

OIL
WELL ☒ GAS
WELL ☐ OTHER

2. NAME OF OPERATOR

TEXACO Inc.

3. ADDRESS OF OPERATOR

P. O. Box 728 - Hobbs, New Mexico

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surfaceWell located 660' from the West Line, and 2080' from the North
Line of Section 35, T-24-S, R-37-E, Lea County, New Mexico.

14. PERMIT NO.

Regular

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3200' (D. F.)

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any
proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones perti-
nent to this work.)*

Total Depth - 5850'

7 5/8" O. D. Casing Cemented at 1004'

Ran 5838' of 2 7/8" O. D. Casing, 6.50 LB, J-55, NEW, and cemented at 5850',
with plug at 5815', cemented with 400 Sx. Incor 8% gel with FRA, plus 300 Sx
Incor 4% gel. Job complete 7:30 P. M. March 29, 1965.Tested 2 7/8" O. D. Casing for 30 minutes with 1500 P. S. I. from 2:00 P. M.
to 2:30 P. M. March 30, 1965. Tested O. K. Job complete 2:30 P. M. March 30,
1965.

18. I hereby certify that the foregoing is true and correct

SIGNED

H. D. Raymond

TITLE Assistant District
Superintendent

DATE March 31, 1965

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

APPROVED

*See Instructions on Reverse Side

J. L. GORDON
ACTING DISTRICT ENGINEER