

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE\*  
(Other instructor 1 reverse side)Form approved.  
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

LC-032592 - b

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

NONE

7. UNIT AGREEMENT NAME

NONE

8. FARM OR LEASE NAME

C.C. Fristoe "b" NCT-2

9. WELL NO.

11

10. FIELD AND POOL, OR WILDCAT

Justis Blinebry

11. SEC. T. R. M., OR BLK. AND  
SURVEY OR AREA

Sec. 35, T-24-S, R-37-E

12. COUNTY OR PARISH

Lea

13. STATE

N. M.

## SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.  
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	
2. NAME OF OPERATOR TEXACO Inc.	
3. ADDRESS OF OPERATOR P. O. Box 728 - Hobbs, New Mexico	
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface Well located 1980' from the North Line, and 1980' from the West Line of Section 35, T-24-S, R-37-E, Lea County, N. M.	
14. PERMIT NO. Regular	15. ELEVATIONS (Show whether DF, RT, GR, etc.) 3168' (GR)

## 16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

## NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐(Other) ☐PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON\* ☐CHANGE PLANS ☐

## SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☒FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐(Other) ☐REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT\* ☐

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

## 17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

Total Depth - 971'  
Spudded 11" Hole at 1:00 P. M. February 7, 1965

Ran 962' of 8 5/8" O. D. Casing, 17.28 LB, Spiral Weld, NEW, and cemented at 971' with 300 Sx. Incor 4% gel, plus 150 Sx. Incor neat with 2% CACL. Plug at 940'. Cement Circulated. Job complete 8:20 P. M. February 8, 1965.

Tested 8 5/8" O. D. Casing for 30 minutes with 600 P. S. I. from 1:30 P. M. to 2:00 P. M. February 9, 1965. Tested O. K. Drilled cement plug and re-tested for 30 minutes with 600 P. S. I. from 2:15 P. M. to 2:45 P. M. February 9, 1965. Tested O. K. Job complete 2:45 P. M. February 9, 1965.

18. I hereby certify that the foregoing is true and correct

SIGNED

H. D. Raymond

TITLE

Assistant District  
Superintendent

DATE February 9, 1965.

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

APPROVED

FEB 10 1965

\*See Instructions on Reverse Side

J. L. GORDON  
ACTING DISTRICT ENGINEER