

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE*
(Other instructions on reverse side)Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

LC-061873-A

6. NAME OF INDIAN, ALLOTTEE OR TRIBE NAME

NONE

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER		7. UNIT AGREEMENT NAME
2. NAME OF OPERATOR TEXACO Inc.		8. FARM OR LEASE NAME Cotton Draw Unit
3. ADDRESS OF OPERATOR P. O. Box 728 - Hobbs, New Mexico		9. WELL NO. 64
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface Well located 1652' from the West Line, and 660' from the North Line of Section 18, T-25-S, R-32-E, Lea County, New Mexico.		10. FIELD AND POOL, OR WILDCAT Rank Wildcat - Devonian
14. PERMIT NO. Regular		11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA Sec. 18, T-25-S, R-32-E
15. ELEVATIONS (Show whether DF, RT, GR, etc.) 3430' (D. F.)		12. COUNTY OR PARISH Lea
		13. STATE N. M.

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Total Depth - 16,537'
7 5/8" O. D. (Liner) Cemented at 16,218'

Ran 11,715' of 7 5/8" O. D. Casing, 39.00 LB., P-110, NEW, and cemented at 11,832', cemented with 957 Sx. Class "E" Trinity Inferno cement, plus 1250 Sx. Trinity Lite Wate, cement to surface. Job complete 10:00 A. M. May 1, 1966.

Tested 7 5/8" O. D. Casing for 30 minutes with 1500 P. S. I. from 2:30 P. M. to 3:00 P. M. May 2, 1966. Tested O. K. Job complete 3:00 P. M. May 2, 1966.

18. I hereby certify that the foregoing is true and correct

SIGNED

Dan Gillett

TITLE Assistant District

DATE May 5, 1966

(This space for Federal or State office use)

Superintendent

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

APPROVED

MAY 9 1966

*See Instructions on Reverse Side

J. L. GORDON
ACTING DISTRICT ENGINEER