

UNITED STATES
DEPARTMENT OF THE INTERIORSUBMIT IN TRIPI
(Other instructions
verse side)TE
re-Form approved.
Budget Bureau No. 42-R1424.

GEOLOGICAL SURVEY U. S. G.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or a decision to place a well in a different reservoir.
Use "APPLICATION FOR PERMIT TO DRILL" for such proposals.)5. LEASE DESIGNATION AND SERIAL NO.
IC-061873-A

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

NONE

7. UNIT AGREEMENT NAME

NONE

8. FARM OR LEASE NAME

Cotton Draw Unit

9. WELL NO.

64

10. FIELD AND POOL, OR WILDCAT

Wildcat

11. SEC. T. R. M. OR BLK. AND
SURVEY OR AREA

Sec. 18, T-25-S, R-32-E

12. COUNTY OR PARISH

Lea

13. STATE

N. M.

1. OIL WELL ☐ GAS WELL ☒ OTHER

2. NAME OF OPERATOR

TEXACO Inc.

3. ADDRESS OF OPERATOR

P. O. Box 728 - Hobbs, New Mexico

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surfaceWell located 1652', from the West Line, and 660' from the North
Line of Section 18, T-25-S, R-32-E, Lea County, New Mexico.

14. PERMIT NO.

Regular

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3430' (D. F.)

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐

(Other)

PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON* ☐CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☒FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐

(Other)

REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT* ☐(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any
proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones perti-
nent to this work.)*Total Depth - 16,218'
10 3/4" O. D. Casing Cemented at 12,600'Ran 3979' of 7 5/8" O. D. (LINER), 39.00, P-110, (and hung in 10 3/4"
O. D. Casing at 12,224', cemented at 16,218'). Cemented liner with
1200 Sx. Cement, with cement used to 130% of Caliper open hole volume.
Ran bit to top of liner. Job complete 9:20 P. M. March 20, 1966.Tested top of liner with 1500 P. S. I. from 10:00 A. M. to 10:30 A. M.
March 24, 1966. Tested O. K. Tested bottom of liner with 1500 P. S. I.
from 1:00 P. M. to 1:30 P. M. March 24, 1966. Tested O. K. Drilled
cement plug and re-tested liner with 1500 P. S. I. from 2:30 P. M. to
3:00 P. M. March 24, 1966. Tested O. K. Job complete 3:00 P. M. March
24, 1966.

18. I hereby certify that the foregoing is true and correct

SIGNED

Dan Gillett

TITLE

Assistant District
Superintendent

DATE

March 25, 1966

(This space for Federal or State office use)

Dan Gillett

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

APPROVED

MAR 28 1966

*See Instructions on Reverse Side

J. L. GORDON
ACTING DISTRICT ENGINEER