

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE  
(Other instructions  
reverse side)Form approved  
Budget Bureau No. 42-R1424  
5. LEASE DESIGNATION AND SERIAL NO.

LC-061936-

## SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.  
Use "APPLICATION FOR PERMIT—" for such proposals.)

6. IF INDIAN, ALLOTEE OR TRIBE NAME

NONE

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER	7. UNIT AGREEMENT NAME Cotton Dra Unit
2. NAME OF OPERATOR TEXACO Inc.	8. FARM OR LEASE NAME Cotton Dra Unit
3. ADDRESS OF OPERATOR P. O. Box 728 - Hobbs, New Mexico	9. WELL NO. 66
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface Well located 760' from the North Line of Section 10, T-25-S, R-32-E, Lea County, N. M.	10. FIELD AND POOL OR WILDCAT Wildcat
11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA Sec. 10, T-25-S, R-32-E	12. COUNTY OR PARISH Lea
13. STATE N. M.	
14. PERMIT NO. Regular	15. ELEVATIONS (Show whether DF, RT, GR, etc.) Not Available

## 16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

## NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐(Other) ☐PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON\* ☐CHANGE PLANS ☐

## SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☒FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐(Other) ☐REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT\* ☐

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

Total Depth - 604'

Spudded 17 1/2" Hole at 1:00 A. M. February 20, 1967

Ran 585' of 13 3/8" O. D. Casing, 48.00 LB., H-40, NEW, and cemented at 604' with 425 Sx. Trinity Lite Wate, plus 300 Sx. Class "C" neat cement. Plug at 575'. Cement Circulated. Job complete 10:30 A. M. February 22, 1966.

Tested 13 3/8" O. D. Casing for 30 minutes with 600 P. S. I. from 8:00 A. M. to 8:30 A. M. February 23, 1967. Tested O. K. Drilled cement plug and re-tested for 30 minutes with 600 P. S. I. from 7:45 P. M. to 8:15 P. M. February 23, 1967. Tested O. K. Job complete 8:15 P. M. February 23, 1967.

18. I hereby certify that the foregoing is true and correct

SIGNED

Dan Gillett

TITLE Assistant District

Superintendent

DATE Feb. 27, 1967

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

APPROVED

DATE

FEB 28 1967

\*See Instructions on Reverse Side

J. L. GORDON  
ACTING DISTRICT ENGINEER