

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)

Form approved.
Budget Bureau No. 42-R1424.
5. LEASE DESIGNATION AND SERIAL NO.

LC-032592-"b"

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		7. UNIT AGREEMENT NAME
2. NAME OF OPERATOR		8. FARM OR LEASE NAME
TEXACO Inc.		C.C. Fristoe "b" NCT-2
3. ADDRESS OF OPERATOR		9. WELL NO.
P. O. Box 728 - Hobbs, New Mexico 88240		13
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface		10. FIELD AND POOL, OR WILDCAT
Well located 990' from the south line and 1979' from the east line of Sec. 26, T-24-S, R-37-E		Justis Blinebry
14. PERMIT NO.	15. ELEVATIONS (Show whether DF, RT, GR, etc.)	11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA
Regular	3188' DF	Sec. 26, T-24-S, R-37-E
		12. COUNTY OR PARISH
		Lea
		13. STATE
		New Mexico

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other) Eliminate Communications X
(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

The following work on subject well has been completed.

Completion of workover started November 5, 1970.

Washed over 1 joint drill pipe and bit. Fished 1 joint drill pipe and bit.
All junk recovered.

Drilled cement from 4624' to 4860'. Tested casing w/1500# for 30 minutes.
Tested OK. Rec RBP. Ran 2-1/16" tubing.

On 24 hour test ending 1:00 PM, December 13, 1970, Pumped 8 bbls oil and 1 bbl
water. GOR 47,400.

18. I hereby certify that the foregoing is true and correct

SIGNED

(This space for Federal or State office use)

Assistant District

TITLE Superintendent

DATE December 15, 1970

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

*See Instructions on Reverse Side

U. S. GEOLOGICAL SURVEY
HOBBS, NEW MEXICO