

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIP
(Other instructions
verse side)TE*
reForm approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

LC-032592-"b"

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

C.C. Fristoe "b" NCT-2

9. WELL NO.

13

10. FIELD AND POOL, OR WILDCAT

Justis Blinbry

11. SEC., T., R., N., OR E. AND
SURVEY OR AREA

Sec. 26, T-24-S, R-37-E

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

TEXACO Inc.

3. ADDRESS OF OPERATOR

P.O. Box 728 - Hobbs, New Mexico 88240

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surfaceWell located 990' from the South line and 1979' from the
East line of Section 26, T-24-S, R-37-E

14. PERMIT NO.

Regular

15. ELEVATIONS (Show whether DF, RT, CR, etc.)

3188' D.F.

12. COUNTY OR PARISH

Lea

13. STATE

N.M.

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐PULL OR ALTER CASING ☐FRACTURE TREAT ☐MULTIPLE COMPLETION ☐SHOOT OR ACIDIZE ☐ABANDON* ☐REPAIR WELL ☐CHANGE PLANS ☐(Other) ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐REPAIRING WELL ☐FRACTURE TREATMENT ☐ALTERING CASING ☐SHOOTING OR ACIDIZING ☐ABANDONMENT* ☐(Other) Eliminate Communications ☒(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any
proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones perti-
nent to this work.)*

The following work on subject well has been completed.

1. Kill well.
2. Pull 2-1/16" tubing and packer from Blinbry casing.
3. Run tubing, squeeze packer and FBP in Blinbry casing. Set FBP at 5100' and test. Spot 10' of sand on FBP.
4. Set packer at 4460'.
5. Squeeze Glorieta perforations w/100 sx Class "C" cement with water loss additive.
6. Pulled tubing and ran 1-5/8" drill pipe.
7. Started drilling cement at 4472'. Drilled to 4642' and pipe stuck. Unable to work loose.
8. Shut In - TRO - Held for future remedial work.

ILLEGIBLE

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE

Assistant District

Superintendent

DATE November 17, 1970

(This space for Federal or State office use)

APPROVED BY

TITLE

CONDITIONS OF APPROVAL, IF ANY:

ACCEPTED FOR RECORD

NOV 20 1970

*See Instructions on Reverse Side

U. S. GEOLOGICAL SURVEY
HOBBS, NEW MEXICO