

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE*
(Other instructions on reverse side)Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

LC-032592-"b"

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

NONE

7. UNIT AGREEMENT NAME

NONE

8. FARM OR LEASE NAME

C.C.Fristoe "b" NCT-2

9. WELL NO.

13

10. FIELD AND POOL, OR WILDCAT

Justis GAS & Blinbry

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 26, T-24-S, R-37-E

12. COUNTY OR PARISH

Lea

13. STATE

N. M.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen a well back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	
2. NAME OF OPERATOR TEXACO Inc.	
3. ADDRESS OF OPERATOR P. O. Box 728 - Hobbs, New Mexico	
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface Well located 990' from the South Line, and 1979' from the East Line of Section 26, T-24-S, R-37-E, Lea County, New Mexico.	
14. PERMIT NO. Regular	15. ELEVATIONS (Show whether DF, RT, GR, etc.) Not Available

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐(Other) ☐PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON* ☐CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☒FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐(Other) ☐REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT* ☐

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Total Depth - 949'
Spudded 12 1/4" Hole at 5:30 P. M. March 31, 1967

Ran 932' of 9 5/8" O. D. Casing, 32.30 LB, H-40, NEW, and cemented at 949' with 525 Sx. Trinity Lite Water cement, and 140 Sx. Class "C" neat cement. Plug at 920'. Cement Circulated. Job complete 4:30 A. M. April 2, 1967.

Tested 9 5/8" O. D. Casing for 30 minutes with 600 P. S. I. from 10:30 P. M. to 11:00 P. M. April 2, 1967. Tested O. K. Drilled cement plug and re-tested for 30 minutes with 600 P. S. I. from 11:30 P. M. to 12:00 Mid-night April 2, 1967. Tested O. K. Job complete 12:00 Mid-night April 2, 1967.

18. I hereby certify that the foregoing is true and correct

SIGNED

Dan Gillett

TITLE Assistant District Supt.

DATE April 3, 1967

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

APPROVED

DATE

APR 4 1967

*See Instructions on Reverse Side

J. L. GORDON
ACTING DISTRICT ENGINEER