

12-16-80 Milled up pkr and 3' of tbg. POH w/tbg and mill.
12-17-80 Milled up pkr and 3' of tbg. POH w/tbg and mill.
12-18-80 POH w/rods and pump and lay down same. POH w/tbg. and laid down same. Warehouse rods and tbg.
12-19-80 Ran S.L. at 3954' (37' off bt.). Release DOPE. 20 vert. head. Run 2" X 1 1/2" X 16' pump, 94-51" rods, 142 3/4" rods, and polish rod. Aligned pumping unit. Connected up flowline.
12-20-80 Put on pump and started pumping load water.
12-25-80 through
12-30-80 P/24 100. REC 25 00, 21 34, 165 ACF- Final.