

X			

(SUBMIT IN TRIPLICATE)

HUBBS OFFICE O. C. C.

UNITED STATES

JUN 27 11 01 AM '67

DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Land Office

Lease No. **NM 0450818**

Unit

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF	
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT	
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY	
NOTICE OF INTENTION TO ABANDON WELL	Spudding & setting casing	X

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

6-19

19-67

Gulf-Federal

Well No. **1** is located **660** ft. from **N** line and **660** ft. from **E** line of sec. **20**NW/4 NW/4 Sec. 20
(1/4 Sec. and Sec. No.)25-S
(Twp.)35-E
(Range)NMPM
(Meridian)Wildcat
(Field)

Lea

(County or Subdivision)

New Mexico
(State or Territory)The elevation of the derrick floor above sea level is **3220.8** GR.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Set 30" conductor casing @ 30'. Concreted w/transit mix. Spud well @ 6 p.m., 6-14-67. Drill 26 1/2" hole to 380'. Ran 11 jts. 20" 94# H-40 ST&C casing set @ 379'. Cemented w/300 sx Incor 4% gel cnt. plus 400 sx neat cement. Plug down @ 11:30 p.m., 6-16-67. WOC 24 hours. Tested casing and BOP @ 1000 psi for 15 min. - hold O.K. Drill ahead 17 1/2" hole.

APPROVED
JUN 20 1967
A. H. BROWN
DISTRICT ENGINEER

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company **Southland Royalty Company**Address **1405 Wilco Bldg.****Midland, Texas 79701**

By

C. A. Carr
Title **Dist. Engineer**