

George L. Buckles Company

Individual Well Production Test

COMPANY George L. Buckles LEASE Stuart Tract # 6 WELL NO. 2

Start of Test: Date 7-21-68 Time 1:30 AM PM

End of Test: Date 7-22-68 Time 1:30 AM PM

Length of Test: 24 Hrs. Separator Press. 0 Psi.

Pump Plunger Dia. 1 1/2 In. Length Stroke 52 In.

SPM 12 Normal Daily Oper. Time 6 Hrs.

Test Production			
	Bbls. on Test	Bbls. Day	Per Cent
Oil:	9.85	9.85	
Water:	.58	.58	
Total:	10.43	10.43	

TEST TANK NO. 18402

TANK GAUGES		CALCULATED TEST PRODUCTION	
TOTAL FLUID PRODUCED			
CLOSING	FT.	9 IN. 3 1/2	129.45 BBLS.
OPENING	FT.	8 IN. 6 1/2	119.02 BBLS.
OIL/WATER	FT.	IN. 9	10.43 BBLS.
WATER PRODUCED			
CLOSING	FT.	IN. 1/2	.58 BBLS.
OPENING	FT.	IN. —	— BBLS.
WATER	FT.	IN. 1/2	.58 BBLS.
OIL PRODUCED			
OIL/WATER	FT.	IN. 9	10.43 BBLS.
WATER	FT.	IN. 1/2	.58 BBLS.
OIL	FT.	IN. 8 1/2	9.85 BBLS.

Remarks: _____

