

HUMPHREY QUEEN UNIT #4-5, UNIT WELL #15, 3680 TD.
10/17 WO CL tbg.

HUMPHREY QUEEN UNIT #4-5, UNIT WELL #15, 3680 TD.
WO CL tbg.

HUMPHREY QUEEN UNIT #4-5, UNIT WELL #15, 3680 TD.
10/21/69 MIRU Clarke Well Serv SD unit, ran Baker $4\frac{1}{2}$ P.C. type AD-1 tension pkr
on 108 jts 2-3/8 EUE 8rd CL tbg, load csg w/ 70 bbls TFW, set pkr @ 3338
w/ 16,000# tension, inst'l inj head, RD & Rel Clarke Well Serv unit @ 4:30
p.m. 10/20/69. Compl as WIW.
DROP FROM REPORT until inj is started.

HUMPHREY QUEEN UNIT #4-5, UNIT WELL #15, 3680 TD.
12/3/69 (Dropped from rpt 10/21/69)
Inj started 11/12/69 - rate 1400 BPD - Inj TP 325. Compl 10/15/69.
FINAL REPORT.