

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TR. .CATE*
(Other instructions on re-
verse side)Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM-0321613

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)1. OIL ☒ GAS ☐ OTHER ☐
WELL WELL

2. NAME OF OPERATOR

Continental Oil Company

3. ADDRESS OF OPERATOR

Box 460, Hobbs, New Mexico 88240

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)

At surface

660' FNL + 660' FWL, Section 26, T-24S,
R-37E, Lea County, New Mexico

7. UNIT AGREEMENT NAME

NMFU

8. FARM OR LEASE NAME

Jack B-26

9. WELL NO.

3

10. FIELD AND POOL, OR WILDCAT

NMFU, Field

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 26, T-24S, R-37E

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3218 DF

12. COUNTY OR PARISH

Lea

13. STATE

NM

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐(Other) ☐PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON* ☐CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☒FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐(Other) ☐REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT* ☐(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any
proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones perti-
nent to this work.)*

Spudded well 1-25-68. Drilled 12 1/4" hole and set 31 joints 8 5/8" OD
28" casing at 1010. Cemented with 400 sacks Class H cement 4% gel
2% calcium chloride. Plug down 3:00 AM 1-27-68. Cement settled, filled
to surface with 50 sacks cement. Tested with 800# for 30 minutes.
Tested OK. WOC 24 hrs. Drilled 7 7/8" hole to 5800. Set 178
joints 5 1/2" OD 17" casing at 5800. Cemented with 300 sacks
HOWCO light weight cement and 250 sacks Class H cement with
6# salt per sack and .75% CFR-2. Plug down 7:00 am
2-12-68. Tested with 2000# for 30 minutes. Tested OK.
WOC 48 hours.

APPROVED

FEB 23 1968

J L GORDON
ACTING DISTRICT ENGINEER

18. I hereby certify that the foregoing is true and correct

SIGNED

Robert Gault

TITLE

Adm. Sec. Chief

DATE

2-21-68

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

USGS-5 att-Rov-2 Chev. Mid-2 Paw Am-Hobbs-2 File

*See Instructions on Reverse Side