

| | |
|------------------------|--|
| NO. OF COPIES RECEIVED | |
| DISTRIBUTION | |
| SANTA FE | |
| FILE | |
| U.S.G.S. | |
| LAND OFFICE | |
| OPERATOR | |

NEW MEXICO OIL CONSERVATION COMMISSION
HOBBS OFFICE O. C. C.

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

MAY 13 9 14 AM '68

| | |
|--------------------------------|---|
| 5a. Indicate Type of Lease | |
| State <input type="checkbox"/> | Fee <input checked="" type="checkbox"/> |
| 5. State Oil & Gas Lease No. | |

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

| | |
|---|--|
| 1. OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- Injection Well | 7. Unit Agreement Name Langlie Mattix Woolworth Unit Tract 5 |
| 2. Name of Operator Amerada Petroleum Corporation | 8. Farm or Lease Name |
| 3. Address of Operator P. O. Box 668 - Hobbs, New Mexico | 9. Well No. 5 |
| 4. Location of Well UNIT LETTER C , 75 FEET FROM THE North LINE AND 2540 FEET FROM THE West LINE, SECTION 27 TOWNSHIP 24-S RANGE 37-E NMPM. | 10. Field and Pool, or Wildcat Langlie Mattix |
| 15. Elevation (Show whether DF, RT, GR, etc.) | 12. County |

16.

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐

PLUG AND ABANDON ☐

REMEDIAL WORK ☐

ALTERING CASING ☐

TEMPORARILY ABANDON ☐

COMMENCE DRILLING OPNS. ☒

PLUG AND ABANDONMENT ☐

PULL OR ALTER CASING ☐

CHANGE PLANS ☐

CASING TEST AND CEMENT JOB ☒

OTHER ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded 11" hole at 3:00 PM 5-7-68.

Finished drilling 11" hole to 264' at 5:00 PM 5-7-68.

Ran 8 jts. 7-5/8" OD 24# casing set at 262'. Cemented with 200 sacks Class

"C" neat cement with 2% Calcium Chloride. Pumped plug to 230' at 8:30 PM

5-7-68 with 200# pump pressure. Cement circulated. Waited 23 hours.

Tested 7-5/8" casing with 750# for 1/2 hr. Held OK.

Started drilling 6-3/4" hole from 264'.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED

TITLE **District Superintendent**

DATE **5-9-68**

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY: