

UNITED STATES
DEPARTMENT OF THE INTERIOR

SUBMIT IN TRIPPLICATE
(Other instructions on reverse side)

Form approved
Budget Bureau No. 42-11424

GEOLOGICAL SURVEY
JUN 18 11 05 AM '68

SUNDY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use "APPLICATION FOR PERMIT--" for such proposals.)

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐	7. UNIT AGREEMENT NAME NMFU
2. NAME OF OPERATOR Continental Oil Company	8. FARM OR LEASE NAME Jack B-27
3. ADDRESS OF OPERATOR Box 460, Hobbs, New Mexico 98240	9. WELL NO. 1
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.) At surface: 660' FNL + 330' FEL, Section 27, T-24S, R-37E, Lea County, New Mexico.	10. FIELD AND POOL, OR WILDCAT Undesignated
14. PERMIT NO.	11. SEC., T., R., M., OR B.L. AND SURVEY OR ALTA Sec. 27, T-24S, R-37E
15. ELEVATIONS (Show whether DE, RT, GP, etc.)	12. COUNTY OR PARISH Lea
	13. STATE NM

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANE

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well Completion or Recore Completion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Spudded well 9:00 PM 5-16-68. Drilled 12 1/4" surface hole. Set 8 5/8" surface casing at 1004. Cemented with 450 sacks Class H cement 4% gel and 2% calcium chloride. Plug down 1:45 AM 5-18-68. Cement did not circulate. Ran 3 joints 1" on outside of surface casing. Cemented with 50 sacks. Cement circulated. Tested with 1000 # for 30 minutes. Tested OK. WOC 24 hours.

RECEIVED
JUN 17 1968
A. L. BRUNN
DISTRICT ENGINEER

18. I hereby certify that the foregoing is true and correct

SIGNED

Robert Gault III

TITLE

Adm. Sec. Chief

DATE

5-22-68

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

USGS-5 att-Rov-2 Chev-Mid-2 Pan Am-Hobbs-2 File