

DAILY DRILLING REPORT

Humphrey Queen Unit 1-7

UNIT WELL #19

---FRISTOE #7---

FRISTOE #7, Langlie Mattix Fld, Lea Co, NM. OBJECTIVE: Drill deeper, stimulate and convert to WIW. AFE 9294 - Mobil Intr 100% - Est Cost \$8500.

8/14/69 3360 TD.

MIRU Jake Miller Well Serv Co cable tool, rig string of 3" tools & 4" bit, CO from 3354-56, 2' in 15 hrs, rec brass & tin junk from shot containers.

FRISTOE #7

8/15 3368 drlg 1m, 4" hole w/ cable tools. CO 3356-60 in 7 hrs, rec junk & form.

FRISTOE #7

8/16 3385 drlg 1m, 4" hole, cable tools.

8/18 3419 drlg 1m, 4" hole, cable tools.

FRISTOE #7

8/19 3434 drlg 1m, 4" hole, cable tools.

FRISTOE #7

8/20 3450 drlg 1m, 4" hole, cable tools.

FRISTOE #7

8/21 3458 drlg 1m, 4" hole, cable tools.

FRISTOE #7

8/22 3468 drlg 1m, 4" hole, cable tools.

FRISTOE #7

8/23 3475 TD 1m, 4" hole, cable tools, finish hole @ 8:00 p.m. 8/22/69, MIRU Schl, ran GR-N log from 1975 to 3479, Schl meas, prep to MO cable tools.

8/25 3475 TD 1m.
MO cable tool rig.

FRISTOE #7, 3475 TD.

8/26 MIRU West Texas Well Serv DD unit. SD for nite. Prep to treat.

FRISTOE #7, 3475 TD.

8/27 Ran 4" Lynes OH pkr on 2-1/16 tbg to 3304 stopped, POH w/ tbg & pkr, elevators came unlatched, dropped pkr in hole, ran tbg, screwed into pkr, POH w/ tbg & pkr, RU SP. SD for nite.

FRISTOE #7, 3475 TD.

8/28 Ran 2-7/8 SP, CO bridges @ 3304; 3376; & 3411 in 9½ hrs, SD for nite, prep to treat OH.