

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATES
(Mount instructions on re-
verse side)Form approved
Project Bureau No. 42-21421

5. LEASE DESIGNATION AND SERIAL NO.

LC 032326 (b)

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)1. OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

Continental Oil Company

3. ADDRESS OF OPERATOR

Box 460, Hobbs, N. Mex. 88240

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)

At surface

1980' FNL & 330' FEL, sec. 27, T-24S,

R-37E, Lea County, N. Mex.

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, CR, etc.)

7. UNIT AGREEMENT NAME

N.M.E.U.

8. FARM OR LEASE NAME

Jack B-27

9. WELL NO.

2

10. FIELD AND POOL, OR WILDCAT

Undesignated

11. SEC., T., R., or BLK. AND
SURVEY OR AREA

sec. 27, T-24S, R-37E

12. COUNTY OR PARISH

Lea

13. STATE

N. Mex.

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any
proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones perti-
nent to this work.)*

Drilled 7 7/8" hole to 5780'. Set 5 1/2" OD
15.5# J-55 casing at 5780'. Cemented casing
with 350 sacks light weight cement and 250 sacks
of class "C" cement. Top of cement is
2,500'. Plug down at 7:15 AM. 9-9-68.
Tested cement with 1000# for 30 minutes.
Tested OK.

18. I hereby certify that the foregoing is true and correct

SIGNED

M. E. Heasley

TITLE

Admin. Section Chief

DATE

9-12-68

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

APPROVED

TE

*See Instructions on Reverse Side

SEP 16 1968

J. L. GORDON
ACTING DISTRICT ENGINEER