

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.O.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease	
State ☐	Fee ☒
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. ☐ OIL WELL ☐ GAS WELL ☐ OTHER- Injection		7. Unit Agreement Name Stuart Langlie Mattix Waterflood Unit
2. Name of Operator GULF OIL CORPORATION		8. Farm or Lease Name
3. Address of Operator P. O. Box 670, Hobbs, NM 88240		9. Well No. 128
4. Location of Well UNIT LETTER <u>I</u> <u>1420</u> FEET FROM THE <u>South</u> LINE AND <u>100</u> FEET FROM THE <u>East</u> LINE, SECTION <u>10</u> TOWNSHIP <u>25</u> RANGE <u>37</u> N.M.P.M.		10. Field and Pool, or Wildcat Langlie Mattix
15. Elevation (Show whether DF, RT, GR, etc.) 3113' GL		12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐	PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐	CHANGE PLANS ☐
PULL OR ALTER CASING ☐	OTHER <u>Perf csg, circ cmt to eliminate csg pres</u> ☒

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐	ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐	PLUG AND ABANDONMENT ☐
CASING TEST AND CEMENT JOBS ☐	OTHER ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

GIH w/RBP; set RBP @ 1500'±, cap RBP w/10'± frac sand. If possible, bleed off pres on csg annulus; if pres remains, load 5½"-8-5/8" annulus w/weighted drlg mud. RU EWL. Perf 5½" csg @ 950' w/(4) ½" JHPF w/90° phasing (use perf charge to perf the 5½" csg only), if cmt circ, close csg valve & sq. Establish circ through 5½" csg. GIH w/cmt rtnr on 2-3/8" tbg, pres test tbg to 1000#; set rtnr @ 900'. Re-establish circ; cmt 5½"-8-5/8" annulus w/275 sx Halco lite w/6# salt/sack followed by 250 sx Cl "C" neat. Rvrs out excess cmt. WOC 36 hrs. If no cmt returns, run temp survey. Drl out rtnr & CO through perfs. Pres test sq to 500#. Rcvr & POH w/RBP. Rerun pkr & tbg as before. Restore well to inj service.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED W. S. Jikes Jr. TITLE Area Engineer DATE

APPROVED BY TITLE DATE

CONDITIONS OF APPROVAL, IF ANY: