

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)Form approved.
Budget Bureau No. 42-R1424.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		5. LEASE DESIGNATION AND SERIAL NO. LC032579 C
2. NAME OF OPERATOR King Resources Company		6. IF INDIAN, ALLOTTEE OR TRIBE NAME
3. ADDRESS OF OPERATOR 300 Wall Towers West, Midland, Texas 79701		7. UNIT AGREEMENT NAME
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface 660 FSL & 1980 FEL, Section 23, T-25-S, R-37-E		8. FARM OR LEASE NAME El Paso Federal
14. PERMIT NO.	15. ELEVATIONS (Show whether DF, RT, GR, etc.) 3050 approximately	9. WELL NO.
16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data		10. FIELD AND POOL, OR WILDCAT Justice - Wildcat
		11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA Sec. 23, T-25-S, R-37-E
		12. COUNTY OR PARISH Lea
		13. STATE New Mexico

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐(Other) ☐PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON* ☐CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☒FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐(Other) ☐REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT* ☐(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Spud: 9:30 p. m., 12-1-68.

12-3-68 ran 37 jts., 24#, J-55 casing to 1171' (1162').

Cemented w/230 sxs Class "C" + 2% gel + 2% CaCl + 1/4#/sk Flo-cele + 5#/sk Gilsomite, followed w/200 sxs Class "C" + 20 CaCl + 1/4#/sk Flo-cele. Plug Down 12:30 p. m.

12-3-68. Cement circulated. Tested BOP to 1000#. Held OK. WOC 12 hours.

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE District Engineer

DATE 12-11-68

(This space for Federal or State office use)

APPROVED BY

TITLE

CONDITIONS OF APPROVAL, IF ANY:

APPROVED

DEC 11 1968

*See Instructions on Reverse Side

J. L. GORDON
ACTING DISTRICT ENGINEER