

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

SEP 10 6 52 AM '69

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease
State ☐ Fee ☒

5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- Drilling	7. Unit Agreement Name Langlie Mattix Woolworth Unit
2. Name of Operator Amerada Hess Corporation	8. Farm or Lease Name
3. Address of Operator P. O. Box 1920 - Hobbs, New Mexico 88240	9. Well No. 203
4. Location of Well UNIT LETTER L 1250 FEET FROM THE west LINE AND 2220 FEET FROM THE south LINE, SECTION 28 TOWNSHIP 24-S RANGE 37-E NMPM.	10. Field and Pool, or Wildcat Langlie Mattix
15. Elevation (Show whether DF, RT, GR, etc.) DF 3274' GL 3265'	12. County Lea



16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded 12-1/4" hole at 5:30 p.m. 9-6-69. Finished 12-1/4" hole to 758' at 5:30 p.m. 9-7-69. Ran 18 jts. 8-5/8" OD csg. set at 753'. Cemented csg. with 500 sacks Class "C" cement with 2% calcium chloride. Pumped plug to 711' at 12:00 midnight 9-8-69, maximum pump pressure 400#. Cement circulated. Waited 19 hours. Tested 8-5/8" OD casing and rams with 800# pressure for 1/2 hour, held OK. Started drilling 7-7/8" OH at 758' at 7 p.m. 9-8-69.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED 	TITLE District Superintendent	DATE September 9, 1969
APPROVED BY 	TITLE SUPERVISOR DISTRICT	DATE SEP 11 1969
CONDITIONS OF APPROVAL, IF ANY:		