

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-101 J 1303
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER- Water Supply Well		7. Unit Agreement Name Langlie Mattix Woolworth Unit
2. Name of Operator Amerada Division, Amerada Hess Corporation		8. Farm or Lease Name
3. Address of Operator P. O. Box 1920 - Hobbs, New Mexico		9. Well No. Water Supply #7
4. Location of Well UNIT LETTER I , 1530 FEET FROM THE south LINE AND 135 FEET FROM THE east LINE, SECTION 28 , TOWNSHIP 24-S , RANGE 37-E N.M.P.M.		10. Field and Pool, or Wildcat Langlie Mattix
15. Elevation (Show whether DF, RT, GR, etc.) 3202' GL, 3212' DF		11. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Drilled 9-5/8" hole to 3018'. Ran 93 jts. 8-5/8" OD 32# and 24# casing set at 3013'.
Cemented with 230 sacks Class "C" cement 50-50 lite pozmix with 5/10 of 1% PIC
followed with 50 sacks sealment Class "C". Pumped plug to 2981' at 7 a.m. 10-2-69.
Waited 18 hours. Tested 8-5/8" csg. with 1000# for 1/2 hour. Held OK. Top of
cement outside 8-5/8" csg. at 2300'. Started drilling 7-7/8" hole at 2 a.m. 10-3-69.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED [Signature] TITLE **District Clerk** DATE **October 6, 1969**
APPROVED BY [Signature] TITLE **SUPERVISOR DISTRICT** DATE **OCT 14 1969**
CONDITIONS OF APPROVAL, IF ANY: