

DAILY DRILLING REPORT

Langlie-Mattix Queen Unit Well #28

LANGLIE-MATTIX QUEEN #14-2, UNIT WELL #28, 500' FWL & 2540' FWL Sec 22, T-25-S, R-37-E, Lea Co, NM. OBJECTIVE: Drill and complete WIW in Queen zone. AFE 9290 - Mobil Intr .7360% - Est Cost to Mobil \$28,000.

11/20/69 Prep to build road & pad.

LANGLIE-MATTIX QUEEN #14-2, UNIT WELL #28

11/21 Prep to build road and pad.

LANGLIE-MATTIX QUEEN UNIT #14-2, UNIT WELL #28

11/24 Road & Loc 100% compl. C. A. Nunn Drlg Co MIT.

LANGLIE-MATTIX QUEEN UNIT #14-2, UNIT WELL #28

11/25 MIT - prep to RU today.

LANGLIE-MATTIX QUEEN UNIT #14-2, UNIT WELL #28

11/26 (1) 220 drlg red bed and sd, 12 $\frac{1}{4}$ " hole, ND. S. Mud.
C. A. Nunn Drlg Co spud in @ 9:00 p.m. 11/25/69.

LANGLIE-MATTIX QUEEN UNIT #14-2, UNIT WELL #28

11/28 (3) 870 drlg anhy, 12 $\frac{1}{4}$ " hole, 3/4 @ 485, $\frac{1}{2}$ @ 792. S. Mud.

LANGLIE-MATTIX QUEEN UNIT #14-2, UNIT WELL #28

11/29 (4) 1017 ND anhy, 1 $\frac{1}{4}$ @ 1017, WOC 8-5/8 csg, ran 30 jts 8-5/8" 20# MU 8rd ST&C csg, cemented on bottom @ 1017 by BJ Serv w/ 500x 8% + 200x Class H Neat, all cement contained $\frac{1}{4}$ " flocele + 2% CaCl/x, PD @ 7:00 a.m. 11/29/69, cement circ, WOC.

12/1 (6) 2235 drlg salt & anhy, 7-7/8" hole, 1 $\frac{1}{4}$ @ 1303; 1 $\frac{1}{2}$ @ 1812; 3/4 @ 2060. Br Wtr.
WOC total 18 hrs, tested 8-5/8 csg & BOP's w/ 750#/ok.

LANGLIE-MATTIX QUEEN UNIT #14-2, UNIT WELL #28

12/2 (7) 2740 drlg lm, 7-7/8" hole, 1 @ 2450, 1-3/4 @ 2598. Br Wtr.

LANGLIE-MATTIX QUEEN UNIT #14-2, UNIT WELL #28

12/3 (8) 2948 drlg lm, 7-7/8" hole, 1 $\frac{1}{2}$ @ 2846. Br. Wtr.
Lost circ @ 2937, regain circ w/ LCM.

LANGLIE-MATTIX QUEEN UNIT #14-2, UNIT WELL #28

12/4 (9) 3190 drlg lm, 7-7/8" hole, NND. 9.8-32-NC.

LANGLIE-MATTIX QUEEN UNIT #14-2, UNIT WELL #28

12/5 (10) 3340 ND lm, prep to core, 7-7/8" hole, NND. 9.8-33-NC, 3% oil.
GIH w/ core bbl.