

3/20 HUMPHREY QUEEN UNIT #13 WIW, 3700 TD.
 Will compl later.

3/23 HUMPHREY QUEEN UNIT #13 WIW, 3700 TD.
 Will compl later.

3/24 HUMPHREY QUEEN UNIT #13 WIW, 3700 TD.
 MIRU West Texas Well Serv SD unit, Worth Well ran GR-Collar-Corr log from 3200-3653, then perf 4-3/4 csg in the Queen @ 3327; 29; 46; 49; 72; 92; 3401; 29; 31; 41; 48; 51; 63; 65; 75; 82; 86; 91; 94; 3502; 07; 12; 17; 21; 27; 31; 34; 41; 46; 51; 55; 59; 64; 92; 3604; 10; 16; 21; 29; 32; 38; 44; 48; & 3655 w/ 1 JSPF, total of 44 holes, SD for nite.

3/25 HUMPHREY QUEEN UNIT #13 WIW, 3700 TD.
 Knox Serv acidize perfs down 4-1/2 and 4-3/4 csg w/ 2500 gals 15% NE acid using 45 RCNB sealers flushed w/ 69 BTSW, EDCP 1700, TCP 1400, AIR 7.3 BPM (gd ball action), ISIP 500, 10 min SIP 500, bled off press, then pumped 70 BTSW @ 8.0 BPM @ 900#, ISIP 500, 10 min 500, bled off press, ran 4-1/2 Baker PC tension pkr on 106 jts 2-3/8 EUE 8rd CL tbg, set pkr @ 3247 w/ 12,000# T, inst'l wellhead, RD & Rel unit @ 1:00 p.m. 3/24/70, Rel to Prod - ready for inj.

3/26 HUMPHREY QUEEN UNIT #13 WIW, 3700 TD.
 WO inj line.

3/30 HUMPHREY QUEEN UNIT #13, WIW, 3700 TD
 WO inj line

3/31 HUMPHREY QUEEN UNIT #13 WIW, 3700 TD
 WO inj line

4/1 HUMPHREY QUEEN UNIT #13 WIW, 3700 TD.
 WO inj line.

4/2/70 HUMPHREY QUEEN UNIT #13 WIW, 3700 TD.
 Start wtr inj 6:15 p.m. 4/1/70, rate 870 BPD, TP 620.
FINAL REPORT. Compl 3/24/70.