

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- Drilling		7. Unit Agreement Name Unit
2. Name of Operator Amerada Division, Amerada Hess Corporation		8. Farm or Lease Name Langlie Mattix Woolworth
3. Address of Operator P.O. Box 817, Seminole, Texas 79360		9. Well No. 166
4. Location of Well UNIT LETTER P , 100 FEET FROM THE south LINE AND 225 FEET FROM THE east LINE, SECTION 34 TOWNSHIP 24S RANGE 37E NMPM.		10. Field and Pool, or Wildcat Langlie Mattix
15. Elevation (Show whether DF, RT, GR, etc.)		12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

16. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Drilling contractor - Leatherwood Drilling Company

Spudded 12½" hole at 4:00 P.M., 9-23-70, and finished drilling to 780" at 4:30 A.M., 9-25-70. Ran 19 jts 8 5/8" OD 24# csg. set @ 777'. Cemented w/500 sks class "C" cement. Cement circulated. Waited 12½ hrs., tested 8 5/8" csg. w/750# o.k. Started drilling 6 3/4" hole from 780' @ 11:00 P.M., 9-25-70.

18 hrs. minimum

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>R.J. Brakey</u>	TITLE <u>Area Manager</u>	DATE <u>10-5-79</u>
APPROVED BY <u>[Signature]</u>	TITLE <u>SUPERVISOR DISTRICT</u>	DATE <u>OCT 9 1979</u>
CONDITIONS OF APPROVAL, IF ANY:		