

- 12-7-80 POH w/tbg and overshot. Failed to catch fish. Ran magnet and impression on sandline. Fish is parallel string anchor. Ran tbg and spear. Caught fish. Start POH w/tbg, spear and fish.
- 12-8-80 POH w/tbg and spear. Left grapple and fish in hole.
- 12-9-80 GIH w/J-latch and tbg. Caught anchor. Could not release on-off tool. POH w/tbg. GIH w/1 jt 2 1/16" tbg on W.S.
- 12-10-80 POH w/tbg. Ran 1 jt of 2 3/8" tbg. Set down on parallel anchor. RU Dialog. Ran CCL. Found anchor at 5316'. Set down at 5347' w/tool. POH w/Wireline. RD Dialog. Attempted to hot oil tbg. Tbg plugged.
- 12-11-80 POH w/tbg. GIH w/J-latch assembly on tbg. Latched into parallel anchor. PU 4 pts. P/300 gals 15% NF-FE acid.
- 12-12-80 GIH w/overshot to catch fish 2 1/16" body. Attempted to unseat pkr could not. POH w/tbg and J-latch. GIH w/1 jt 2 1/16" tbg and 2 3/8" tbg. Screw into parallel anchor. RU McCullough. Ran CCL and chemical cut - cut tbg. RD McCullough. Cut 2 1/16" jt of 15' above parallel anchor.
- 12-13-80 Ran CCL and chemical cut. Cut 2 1/16" tbg 15 feet below parallel anchor. Strip 2 1/16" threads off tbg. POH w/tbg. PU tapered tap and GIH w/tbg and tap.
- 12-14-80 Screw into parallel anchor. Release on-off tool on pkr. POH w/tbg, anchor, 7 jts 2 1/16" tbg and on-off tool. (McCullough chemical cut did not cut tbg). GIH w/tbg and on-off tool. Could not latch on to pkr. POH w/tbg and on-off tool.
- 12-16-80 Ran 5 1 1/16" overshot on tbg. P/200 gals of 15% NE-FE acid. Let acid soak 1 hr. Latched on to pkr and unseated same. POH w/tbg, pkr, and tail pipe. P/50 bbls wtr down csg. to flush acid.
- 12-17-80 GIH w/tbg and pkr. Set pkr at 5053'. Treat perms 5103'-6174' w/5000 gals of MOD-202 acid. Dropped 10 ball sealers after each 500 gals of acid. Had 50 psi increase after each 10 ball sealers. Flush w/1% KCl wtr with additives. Avg press=1725 psi. Max press=2000 psi. Min press=1000 psi. Avg rate=6.7 BPM
- 12-18-80 Finish GIH w/2 3/8" tbg 199 jts-6119' and 1.10'-8rd SN. SN at 6120'-32' off btm. WIH w/2"x1 1/2"x12' pmp. 1 5/8"x2' pony rod. 98 5/8" rods. 135 3/4" rods. 1 3/4"x2' pony rod - 2-3/4"x4' pr. 1-3/4"x6' pr. 1-1 1/4"x16' polished rod w/liner.
- 12-19-80 Aligned P.U. Connected up wellhead and flowline. Started well pmpg at 10 SPM x 54" strokes.
- 12-20 thru  
12-29-80 Put on pump & started pumping load water.
- 12-30-80 P/24 hrs. Rec 30 BO, 22 BW, 160 MCF - Final.