

COPIES RECEIVED		
TRIBUTION		
FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <input type="checkbox"/>		7. Unit Agreement Name
2. Name of Operator Atlantic Richfield Company		8. Farm or Lease Name Wm. H. Harrison "D" WN
3. Address of Operator P. O. Box 1710, Hobbs, New Mexico 88240		9. Well No. 6
4. Location of Well UNIT LETTER N 660 FEET FROM THE South LINE AND 1980 FEET FROM THE West LINE, SECTION 29 TOWNSHIP 24S RANGE 37E NMPM.		10. Field and Pool, or Wildcat Langlie Mattix
15. Elevation (Show whether DF, RT, GR, etc.)		12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input type="checkbox"/>	Surface <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded 10 1/4" hole 12:00 noon 4/11/74. Ran 7-5/8" 8R 26.40# K-55 csg w/float collar and shoe = 385.67' set @ 400.17' RKB. Cmt'd w/160 sx Class C cmt cont'g 2% CaCl & 1/4#/sk Flocele. Plug down @ 12:35 AM 4/12/74. Cement circ to surface. WOC 21 1/2 hrs. Tested 7-5/8" csg w/1000# for 30 mins. OK.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED *H. J. Bernard* TITLE Dist. Drlg. Supv. DATE 4/16/74

APPROVED BY Joe D. Barney TITLE Dist. 2, Supv. DATE

CONDITIONS OF APPROVAL, IF ANY:

RECEIVED

APR 17 1974

CH. COMMUNICATIONS COMM.
FEDERAL BUREAU OF INVESTIGATION