

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE  
(Other instructions on  
reverse side)Form approved.  
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM 0559805

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Fairview Mills-Federal

9. WELL NO.

10. FIELD AND POOL, OR WILDCAT

Wildcat

11. SEC., T., R., M., OR BLK. AND  
SURVEY OR AREA

Sec. 14, T-25-S, R-34-E

12. COUNTY OR PARISH

Lea

13. STATE

New Mexico

## SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.  
Use "APPLICATION FOR PERMIT—" for such proposals.)1. OIL WELL ☐ GAS WELL ☒ OTHER

2. NAME OF OPERATOR

Exxon Corporation

3. ADDRESS OF OPERATOR

P. O. Box 1600, Midland, Texas 79701

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.  
See also space 17 below.)  
At surface

990' FSL &amp; 1,980' FEL

14. PERMIT NO.

--

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3,332' GR

16.

## Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

## NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐

(Other)

Plug Back

PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON\* ☐CHANGE PLANS ☐☒

## SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐

(Other)

Setting 5" liner

REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT\* ☐☒(NOTE: Report results of multiple completion on Well  
Completion or Recompletion Report and Log form.)17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any  
proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones perti-  
nent to this work.) \*

Drilled 6 1/2" hole to a T.D. of 20,915' on 8-30-74. Set 5" liner from 16,258' to 20,881' w/115 joints 5" 22.5, 23 and 23.1# casing w/250 sx Class "H" cement, job complete at 1:15 a.m. 9-20-74. W.O.C. 24 hours. Tested top of 5" liner w/3000#, test O.K. Drilled hard cement to 20,700'.

The Ellenburger zone was dry and we plan to plug back to the Fusselman and attempt completion.

18. I hereby certify that the foregoing is true and correct

SIGNED

*A. L. Clemmer*

TITLE

Proration Specialist

DATE

10-10-74

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

APPROVED  
OCT 15 1974  
ARTHUR R. BROWN  
DISTRICT ENGINEER

DATE

\*See Instructions on Reverse Side