

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEYSUBMIT IN TRIPPLICATE  
(Other instructions on  
reverse side)Form approved.  
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM 0559805

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Fairview Mills - Federal

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

Wildcat

11. SEC., T., R., M., OR BLK. AND  
SURVEY OR AREA

Sec. 14, T-25-S, R-34-E

12. COUNTY OR PARISH 13. STATE

Lea

New Mexico

## SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.  
Use "APPLICATION FOR PERMIT—" for such proposals.)1. OIL WELL ☐ GAS WELL ☒ OTHER

2. NAME OF OPERATOR

Exxon Corporation

3. ADDRESS OF OPERATOR

Box 1600, Midland, Texas 79701

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.\*

See also space 17 below.)

At surface

990' FSL &amp; 1980' FEL

14. PERMIT NO.

--

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3,332' GR

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

## NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON\*

CHANGE PLANS

## SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other) Run casing Liner

REPAIRING WELL

ALTERING CASING

ABANDONMENT\*

(NOTE: Report results of multiple completion on Well  
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

Drilled 9½" hole to 16,860' on 7-14-74. Set 7 5/8" liner from 12,581' to 16,835' (4,254' - 96 jts. 7 5/8" 39# S-95 LT&C Casing). Cemented W/600 sacks cement P.O.B. at 1:00 a.m. 7-15-74. Squeezed liner top W/500 sacks cement, top of cement at 12,321'. Drilled out hard cement to 16,532', tested 7 5/8" liner W/1500#, test O.K. Drilled hard cement and shoe to 16,835', washed to bottom at 16,860' on 7-22-74.

18. I hereby certify that the foregoing is true and correct

SIGNED

*D. L. Clemmer*  
D. L. Clemmer

TITLE

Proration Specialist

DATE


July 24, 1974

(This space for Federal or State office use)

APPROVED BY

TITLE

CONDITIONS OF APPROVAL, IF ANY:



\*See Instructions on Reverse Side