

IP (Blinebry) Perfs 5059-5422' F 492 BOPD + 575 EW. For  
based on 24 hr test thru 24/64" chk. GOR 1048; Grav 28.5  
GP Pkr; TP 550#

CONTR Leatherwood OPRS ELEV 3116' CL PD 6300' TIME RT

F.R. 3-11-74  
(Blinebry)  
3-13-74 Drlg 3524' anhy & sd  
3-20-74 TD 4565'; Fshg  
3-27-74 TD 4565'; FBD 3590'; Prep Set Dyna-Drill  
Set Cmt plug @ 3680'  
Drld out cmt to 3590' - Set Dyna Drill  
4-3-74 Drlg 4734' dolo  
4-9-74 Drlg 5715' lm & dolo  
4-17-74 TD 6293'; WOCU  
4-24-74 TD 6293'; W0 Pot  
Perf 5059-5422' w/35 shots (overall)  
Acid (5059-5422') 2000 gals  
Frac (5059-5422') 80,000 gal. brine wtr +  
120,000# sd  
Flwd 492 BO + 575 BW thro 24/64" csk in 4' (5059-5422')

5-1-74 TD 6293'; WO Pot  
Flwd 250 EO + 325 MCFGPD + 75 SW in 12 hrs  
thru 24/64" chk, FTP 600# (5059-5422')  
5-6-74 TD 6293'; COMPLETE  
LOG TOPS: Rustler 893', Yates 2365', Seven  
Rivers 2631', Queen 3099', Blinabry 5035',  
Tubb 5716', Brinkard 5970'  
5-11-74 COMPLETION REPORTED

---

---