

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	
NMI 539	

## SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Texas Pacific Oil Company, Inc.,	8. Farm or Lease Name Eaton NW
3. Address of Operator P. O. Box No. 4067, Midland, Texas 79701	9. Well No. 17
4. Location of Well UNIT LETTER <u>D</u> , <u>660</u> FEET FROM THE <u>North</u> LINE AND <u>990</u> FEET FROM THE <u>West</u> LINE, SECTION <u>12</u> TOWNSHIP <u>25-S</u> RANGE <u>37-E</u> NMPM.	10. Field and Pool, or Wildcat Justis
15. Elevation (Show whether DF, RT, GR, etc.) 3121' GR	12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data	
NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>
OTHER <input type="checkbox"/>	OTHER <input type="checkbox"/>
PLUG AND ABANDON <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
CHANGE PLANS <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

- Spudded well 4-18-74
- Drilled to 985'. Ran 28 jts. 8-5/8", 24#, J-55 csg. set at 985'.
- Cemented with 400 sxs. Class C cement. Cement circulated. WOC 24 hrs. Tested to 1000# for 30 min. Test OK.
- Drilled to TD 6300' on 5-20-74. Ran 164 jts. 5-1/2", 14 & 15.5# csg. set at 6300'.
- Cemented with 500 sxs. HLW plus 400 sxs. Class C. PBTD 6205'. Top Cement: 2200'
- Tested to 1000# for 24 hrs. Test OK.
- Running logs.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Lloyd Wright TITLE Area Superintendent DATE 5-30-74

APPROVED BY \_\_\_\_\_ TITLE \_\_\_\_\_ DATE \_\_\_\_\_

CONDITIONS OF APPROVAL, IF ANY: