

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE  
(Other instructions on  
reverse side)Form approved,  
Budget Bureau No. 42-R1424.  
5. LEASE DESIGNATION AND SERIAL NO.

LC-032450 (a)

## SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.  
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	6. IF INDIAN, ALLOTTEE OR TRIBE NAME
2. NAME OF OPERATOR Amoco Production Company	7. UNIT AGREEMENT NAME South Mattix Unit
3. ADDRESS OF OPERATOR P. O. Drawer A, Levelland, Texas 79336	8. FARM OR LEASE NAME South Mattix Unit
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface 1535' FNL x 330' FEL (Unit H, Sec.22)	9. WELL NO. 32
14. PERMIT NO.	10. FIELD AND POOL, OR WILDCAT Wildcat McKee
15. ELEVATIONS (Show whether DF, RT, GR, etc.) 3223.8 GR	11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA 22-24-37
	12. COUNTY OR PARISH Lea
	13. STATE NM

## 16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

## NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐(Other) ☐PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON\* ☐CHANGE PLANS ☐

## SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☒FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐(Other) ☐REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT\* ☐

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

Continued drilling to TD of 9707' on 2/27/78. Ran 5½" 17# and 15.5# K-55 LT&C casing set at 9707'. Cement 1st stage with 650 sx Filler and 200 sx Class H. Circulate cement off DV tool. Cement 2nd stage with 200 sx Howcolite and 1/4#1sx Flocele and 5#/sx Gilsonite and 8#/sx CACL + 1000 sx Class C cement and 1/2% CFR-2 and 6#/sx CACL. Plugged down 8:45 P.M. 2/27/78. Rig released 2/27/78.

Waiting on service unit.

RECEIVED

MAR 13 1978

U. S. GEOLOGICAL SURVEY  
HOBBS, NEW MEXICO

18. I hereby certify that the foregoing is true and correct

SIGNED Randy Atkins TITLE Asst. Administrative Analyst DATE 3-10-78

(This space for Federal or State office use)

APPROVED BY \_\_\_\_\_  
CONDITIONS OF APPROVAL, IF ANY:

TITLE \_\_\_\_\_

0 + 4 -USGS-H 1-Arco  
1 -Div 1-Tenneco  
1 -Susp. 1-Conoco  
1 -RC

\*See Instructions on Reverse Side

DATE
ACCEPTED FOR RECORD
<u>A.A.L.</u>
MAR 13 1978
U. S. GEOLOGICAL SURVEY
HOBBS, NEW MEXICO