

TEXACO

6/1/87 - Fraced Talmat perfs. 3003'-3229' w/ 44, 100 gals. 40th x-link gelled water and 75,000 lb. 12/20 sand with 50 ball sealers. No ball action. Max 2200 psi Min. 1400 psi AIR 17.5 BPM
ISTP 1060 psi IS MSIP 880 psi (Fraced down tubing & pkr.)

6/2-3/87 - Cleaned out 105' Frac sand 3155'-3260'. Drilled on CIBP @ 3260' and pushed to 3700'. Reran production equipment and put Talmat and Langlie Mattix pays, downhole commingled, on pump to test.

7/1/87 - 24 Hour Pumping Test of Langlie Mattix and Talmat 3003'-3696':
0 BOPD 256 BWPD 44 McFPD

7/2/87 - Pull production equipment. Set CIBP @ 3570' capped w/ 15' cement. PBTD 3555'. Reran production equipment and put Talmat and Langlie Mattix pays, downhole commingled, on pump to test.

7/15/87 - 24 Hour Pumping Potential Test of Langlie Mattix and Talmat 3003'-3478': 50 BOPD, 149 BWPD, GOR 840

Production Split:	Talmat 3003'-3229'	70%
	Langlie Mattix 3278'-3478'	30%

RELEASED

SEP 8 1987

QCD
HOBBS OFFICE