

IP (Seven Rivers-Queen) Peds 3062-3170' F 320 MCFGPD. Pot based on 24 hr test thru 48/64" chk. GOR (NR); gty (NR); CP 120#; TP 90#

CONTR Capitan 1001' GL 3300' RT

F.R. 3-17-80
(Seven Rivers-Queen)
6-18-80 TD 3300'; WOCU
8-18-80 TD 3300'; PBD 3255'; Complete
Perf (Seven Rivers) @ 3062', 3070', 3073',
3099', 3101', 3102', 3118', 3119', 3120',
3124', 3136', 3138', 3162', 3163', 3168',
3170' w/1 SPI
No treatment reported
8-23-80 COMPLETION ISSUED

8-4-37 NM
IC 30-025-70140-80