

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

SUBMIT IN TRIPL  
(Other instructions  
verse side)

FE  
re

Form approved.  
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM 40658

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Buckskin Federal

9. WELL NO.

3

10. FIELD AND POOL, OR WILDCAT

Dollarhide Tubb Drinkard

11. SEC., T., R., M., OR BLK. AND  
SURVEY OR AREA

Sec. 18, T24S, R38E

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

Alpha Twenty-One Production Company

3. ADDRESS OF OPERATOR

2100 First National Bank Building, Midland, Texas 79701

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.\*  
See also space 17 below.)  
At surface

1650' FSL and 1980' FWL Section 18, T24S, R38E

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3176 G.L.

12. COUNTY OR PARISH

Lea

13. STATE

N. M.

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐

FRACTURE TREAT ☐

SHOOT OR ACIDIZE ☐

REPAIR WELL ☐

(Other) ☐

PULL OR ALTER CASING ☐

MULTIPLE COMPLETE ☐

ABANDON\* ☐

CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐

FRACTURE TREATMENT ☐

SHOOTING OR ACIDIZING ☐

(Other) ☐

REPAIRING WELL ☐

ALTERING CASING ☐

ABANDONMENT\* ☐

Casing & Cementing ☒

(NOTE: Report results of multiple completion on Well  
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

The well was spudded 3-17-81.

Drilled 15" Hole and set 30' of 12-3/4" Conductor Pipe and Cemented with Redimix to Surface.

Drilled 12 1/4" Hole and Set 1243' of 8-5/8" 28 Lb. Grade B. Surface Casing and cemented with 650 Sx. Class C 2% Cacl. Circulated 90 Sx.  
(Work Accomplished 3-20-81).

Drilled 7-7/8" Hole and Set 6800' of 5 1/2" 17 Lb. J-55 Production Casing as follows:

Guide Shoe	1.30'
One Jt. 5 1/2" Casing	19.70'
Float Collar	1.55'
102 Jts. 5 1/2" Casing	4,056.67'
DV Tool	3.10'
68 Jts. 5 1/2" Casing	2,717.68'
	<u>6,800.00'</u>

Cemented in Two Stages:

First Stage - 660 Sx. Class C 50-50 Pozmix. Circulated 100 Sx.

Second Stage - 1380 Sx. Halliburton Lite and 150 Sx. Cl.C 50-50 Pozmix. (Work Accomplished 4-7-81)

18. I hereby certify that the foregoing is true and correct

SIGNED

Tommy Phipps

TITLE

Executive Vice President

DATE

April 8, 1981

(This space for Federal or State office use)

APPROVED BY

PETER W. CHESTER

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

APR 10 1981

U.S. GEOLOGICAL SURVEY  
ROSWELL, NEW MEXICO

See Instructions on Reverse Side