Ferm 3160-5 (November 1983) (Formerly 9=331)

1.6

UNITED STATES UNIT STATES SUBMIT IN TRIPLIC Other Instructions DEPARTMENT F THE INTERIOR verse side)

Form approved. Budget Bureau No. 1004-0135 Expires August 31, 1985

5. LEASE DESIGNATION AND BER AL NO

JREAU OF LAND MANAGEMENT	NM-10189

TOWN TO THE THE TOWN TO THE TO	INM-TOTO2	
SUNDRY NOTICES AND REPORTS ON WELLS (Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use "APPLICATION FOR PERMIT" for such proposals.)	6. IF INDIAN, ALLOTTEE OR TRIBE NAME	
OIL X GAS OTHER	7. UNIT AGREEMENT NAME	
NAME OF OPERATOR Hondo Oil and Gas Company	8. FARM OR LEASE NAME	
3 ADDRESS OF OPERATOR	J. H. McClure "B"	
105 West Third, Suite 415, Roswell, NM 88201 LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below) At surface	22 10. FIELD AND POOL, OR WILDCAY	
1650' FSL & 660' FEL (Unit Letter - I)	Dollarhide Tubb Drinkard 11. SEC., T., E., M., OR BLE. AND SURVEY OR AREA	
14. PERMIT NO 15. ELEVATIONS (Show whether DF, RT, GR, etc.)	Sec. 19, T-24S, R-38E 12. COUNTY OR PARISH 13. STATE	
API_#30-025-27176_ 3176'	Lea NM	

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
<u>.</u>	7 7		
TEST WATER SHUT OFF	PULL OR ALTER CASING	WATER SHUT-OFF	REPAIRING WELL
FRACTURE TREAT	MULTIPLE COMPLETE	FRACTURE TREATMENT	ALTERING CASING
SHOOT OR ACIDIZE	ABANDON®	SHOOTING OR ACIDIZING	ABANDONMENT*
REPAIR WELL	CHANGE PLANS	(Other)	
(Other) Test Csg	& Locate source of Wtr Prod	(NOTE: Report results of mu Completion or Recompletion I	Itipie completion on Well Report and Log form.)

17 DESCRIBE PROPOSED OF COMPLETED OFFRATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

- 1. PU pkr & GIH to + 6600'.
- 2. Set pkr & test csg to 500 psi.
- Test perfs 6699' 6741' & 6902' 6943'.
- Set pkr @ 6825'. 4.
- 5. Test perfs 6902' 6943'.
- Evaluate for shutting off water production.

ACCEPTED FOR RECORD GT'S MAR 11 11 1987

CARLSBAD, NEW MEXICO

8. I hereby certify that the foregoing is true and correct SIGNED E. Z. B. Ithere, J.		DATE 3/19/87
(This space for Federal or State office use)		
APPROVED BY	TITLE	DATE

*See Instructions on Reverse Side