

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

U.S. BOX 1980
HOBBS, NEW MEXICO 88240
COMMISSION

Form Approved.
Budget Bureau No. 42-R1424

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use Form 9-331-C for such proposals.)

1. oil well ☐ gas well ☒ other

2. NAME OF OPERATOR
The Superior Oil Company

3. ADDRESS OF OPERATOR
P.O. Box 3901, Midland, Texas 79702

4. LOCATION OF WELL (REPORT LOCATION CLEARLY. See space 17 below.)
AT SURFACE: 1980' FSL, 1980' FEL of Sec. 35
AT TOP PROD. INTERVAL:
AT TOTAL DEPTH: Same

16. CHECK APPROPRIATE BOX TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

REQUEST FOR APPROVAL TO:	SUBSEQUENT REPORT OF:
TEST WATER SHUT-OFF ☐	☐
FRACTURE TREAT ☐	☐
SHOOT OR ACIDIZE ☐	☐
REPAIR WELL ☐	☐
PULL OR ALTER CASING ☐	☐
MULTIPLE COMPLETE ☐	☐
CHANGE ZONES ☐	☐
ABANDON* ☐	☐
(other) Testing of Strawn Zone	

5. LEASE
NM-15036

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME
Olson Federal

9. WELL NO.
1

10. FIELD OR WILDCAT NAME
Wildcat

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA
Section 35, T25S, R34E

12. COUNTY OR PARISH Lea 13. STATE NM

14. API NO.

15. ELEVATIONS (SHOW DF, KDB, AND WD)
3302' GR

(NOTE: Report results of multiple completion of zone change on Form 9-330.)

RECEIVED
JUL 15 3 47 PM '83
BUREAU OF LAND MGMT
ROSWell DISTRICT

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Subsequent report of Strawn Testing

1-31-83 WIH, set Baker FB-1 pkr @ 14,112', tested.
2-01-83 Tested equip.
2-02-83 Swabbed.
2-03-83 Perfd Strawn 14,445-14,458' w/2 JSPF (total 27 holes) and @ 14,270-14,280', w/2 JSPF (total of 21 holes). Tested.
2-04-83 Tested
2-05-83 Ppd 3000 gals acid w/25% CO2 added. Tested.
2-06-83 Tested.
2-07-83 Tested.
2-08-83 Tested

Subsurface Safety Valve: Manu. and Type _____ Set @ _____ Ft. (Over)

18. I hereby certify that the foregoing is true and correct

SIGNED G. E. Tate TITLE Div. Opr. Supt. DATE 7-11-83

(This space for Federal or State office use)

APPROVED BY _____ TITLE _____ DATE _____
CONDITIONS OF APPROVAL, IF ANY:

ACCEPTED FOR RECORD

AUG 11 1983

*See Instructions on Reverse Side

ROSWell, NEW MEXICO

Instructions

General: This form is designed for submitting proposals to perform certain well operations, and reports of such operations when completed, as indicated, on Federal and Indian lands pursuant to applicable Federal law and regulations, and, if approved or accepted by any State, on all lands in such State, pursuant to applicable State law and regulations. Any necessary special instructions concerning the use of this form and the number of copies to be submitted, particularly with regard to local, area, or regional procedures and practices, either are shown below or will be issued by, or may be obtained from, the local Federal and/or State office.

Item 4: If there are no applicable State requirements, locations on Federal or Indian land should be described in accordance with Federal requirements. Consult local State or Federal office for specific instructions.

Item 17: Proposals to abandon a well and subsequent reports of abandonment should include such special information as is required by local Federal and/or State offices. In addition, such proposals and reports should include reasons for the abandonment: data on any former or present productive zones, or other zones with present significant fluid contents not sealed off by cement or otherwise; depths (top and bottom) and method of placement of cement plugs; mud or other material placed below, between and above plugs; amount, size, method of parting of any casing, liner or tubing pulled and the depth to top of any left in the hole; method of closing top of well; and date well site conditioned for final inspection looking to approval of the abandonment.

GPO : 1976 O - 214-149

2-09-83 thru
2-11-83
2-12-83
2-13-83 thru
SI for BHP buildup.
Pulled BHP bombs.
Set 2-48 hr bombs @ 14,130'. Tested on 16/64" ck.
Suspended operations pending
Engineering Evaluation after
pulling BHP bombs.

COBB'S OFFICE
AUG 15 1983
FOR BU. TEL.