

FEDERAL DD #1, Talco (Strawn) Field, Lea County, New Mexico, W.I:
100%, AFE: #H93-0396, TC: \$20,400, Date Begun: 8/30/93

8/30/93

1 Day. MIRU WL. RU & set plug in Baker Model "F" profile nipple @ 12,087' (WLM). Set collar stop @ 12,025'. Load & test tbg w/ 65 bbls 2% KCL to 500# w/no leak. RIH w/perforator to be actuated by collar stop. Collar stop had fallen to plug. Did not fire. POOH. SDFN. TC: \$2742

8/31/93

2 Days. RIH & retrieve collar stop. Reset @ 11,999'. RIH w/Kinley perforator & shoot 1/2" hole @ 11,997'. Fish collar stop & rig down. RU swab & swab to tank. Rec'd 220 bbls wtr. FF - 3000. TC: \$6423

9/01/93

3 Days. Swab to tank. Recover 162 BBLW last FL. TC: \$7,937.

9/02/93

4 Days.

9/03/93

5 Days. Swab to tank. Recover 15 BW FFL - 6800'. TFR 487 bbls. TC: \$94297

9/04/93

6 Days. Swab to tank, recover 96 BW, Lower FL to 8500', Total recovered 593 bbls. TC: \$10,898

9/05/93

7 Days. Swab to tank, recover 88 BW, FFL 10,500. Total wtr recovered 681 bbls. SDFN. Prep to swab 1 more day then POOH w/ prod equip. TC: \$12,367

9/06/93

8 Days. Swab to tank recover 19 bbl/wtr. Sand line stranded. SD for splice. Total rec'd 735 bbls wtr. FL 11,000'. Prep to pull tbg. TC: \$13,833

9/08/93

10 Days. Attempted to pull out of model "D" pkr. Attempted to get off On-off tool. Unsuccessful. No movement. Will torque up. SDFN. TC: \$15,223

9/09/93

11 Days. RU WL & freepoint tbg. Free to Model "D" pkr. RIH w/chemical cutter, cut tbg 18' above plug in profile nipple. TOOH w/tbg. LD cut jt & jt w/hole. PU overshot, bumper sub, hydraulic jars 6 4 1/2" DC's & SIH on 92 jts 2 7/8" tbg. Prep to catch 2 7/8" tbg & jar on fish. TC: \$20,367

9/10/93

12 Days. Complete RIH only to 7200' - 8 1/2" skirt. Sticking in csg. POOH. Replace 8 1/2" skirt w/ 7 5/8". RIH on 376 jts tbg. Catch fish & jar for 1 1/2 hrs. Clutch went out on rig. Fish did not come loose. SDFN. TC: \$24,552