

2958, 2968, 2986, 2995, 3014, 3019, 3032, 3044, 3051, 3068, 3105, 3117,
3128' 4 1/2" JH. Spent 714 gals 15% over perf. Inval. frac w/
5000 gals 2% KCL FW, 40,000 gals x-link gel, 124,000 #12/20 2d.
AIR 34 BPM @ 1800#. Set CIBP @ 3150'. RHH w/ prod thg
to 2905'. RHH w/ pmp + rods. Hang well on.