

DISTRICT I

P.O. Box 1980, Hobbs, NM 88240

DISTRICT II

P.O. Box Drawer DD, Artesia, NM 88210

DISTRICT III

1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION

P.O. Box 2088

Santa Fe, New Mexico 87504-2088

WELL API NO.	30 025 30825
5. Indicate Type of Lease	STATE ☒ FEE ☐
6. State Oil / Gas Lease No.	B-9613
7. Lease Name or Unit Agreement Name	WEST DOLLARHIDE DRINKARD UNIT
8. Well No.	103
9. Pool Name or Wildcat	DOLLARHIDE TUBB DRINKARD
10. Elevation (Show whether DF, RKB, RT, GR, etc.)	3199' GR

SUNDRY NOTICES AND REPORTS ON WELL
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT"
(FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well:	OIL WELL ☒ GAS WELL ☐ OTHER ☐
2. Name of Operator	TEXACO EXPLORATION & PRODUCTION INC.
3. Address of Operator	205 E. Bender, HOBBS, NM 88240
4. Well Location	Unit Letter <u>J</u> : <u>2577</u> Feet From The <u>SOUTH</u> Line and <u>2510</u> Feet From The <u>EAST</u> Line Section <u>32</u> Township <u>24S</u> Range <u>38E</u> NMPM <u>LEA</u> COUNTY
10. Elevation (Show whether DF, RKB, RT, GR, etc.)	3199' GR

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐	PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐	CHANGE PLANS ☐
PULL OR ALTER CASING ☐	
OTHER: ☐	

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☒	ALTERING CASING ☐
COMMENCE DRILLING OPERATION ☐	PLUG AND ABANDONMENT ☐
CASING TEST AND CEMENT JOB ☐	
OTHER: ☐	ACIDIZE & SCALE SQUEEZE ☒

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

8-27-99: MIRU. UNSET PUMP.
8-30-99: NUBOP. HLE IN CERAMIC JT. TIH W/SONIC HAMMER TOOL & WASH TUBB & DRINKARD PERFS W/2% KCL WTR. ACID WASH
DRINKARD PERFS W/4000 GAL: 15% NEFE.
8-31-99: RU SWAB. FL @ 6200'. TIH W/MUD JT, SN, TAC & TBG. TAC @ 6053'. SN @ 6566'. TBG @ 6593'. NDBOP. FLANGE UP WH. TIH W/PMP,
GAS ANCHOR, SNKR BARS & RDS. SPACE OUT AND HANG ON. LOAD AND TEST W/500 PSI-OK. RIG DOWN.
9-11-99: SCALE SQUEEZE W/1 DRUM TH793 & 120 BBLS 2% KCL WTR.
9-20-99: ON 24 HR OPT.PUMPEI) 24 BO, 147 BW, & 44 MCF.
FINAL REPORT

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE J. Denise Leake TITLE Engineering Assistant DATE 09/21/1999

TYPE OR PRINT NAME J. Denise Leake Telephone No. 397-0405

(This space for State Use) APPROVED BY DISTRICT I SUPERVISOR TITLE DATE SEP 23 1999

CONDITIONS OF APPROVAL, IF ANY: