

DISTRICT I

P.O. Box 1980, Hobbs, NM 88240

DISTRICT II

P.O. Box Drawer DD, Artesia, NM 88210

DISTRICT III

1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION

P.O. Box 2088

Santa Fe, New Mexico 87504-2088

WELL API NO.	30 025 31973
5. Indicate Type of Lease	STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
6. State Oil / Gas Lease No.	B-9613
7. Lease Name or Unit Agreement Name	WEST DOLLARHIDE DRINKARD UNIT
8. Well No.	126
9. Pool Name or Wildcat	DOLLARHIDE TUBB DRINKARD
10. Elevation (Show whether DF, RKB, RT, GR, etc.)	GR-3176', KB-3189'

SUNDRY NOTICES AND REPORTS ON WELL (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT (FORM C-101) FOR SUCH PROPOSALS.)	
1. Type of Well:	OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>
2. Name of Operator	TEXACO EXPLORATION & PRODUCTION INC.
3. Address of Operator	P.O. BOX 730, HOBBS, NM 88240
4. Well Location	Unit Letter <u>L</u> : <u>2450</u> Feet From The <u>SOUTH</u> Line and <u>150</u> Feet From The <u>WEST</u> Line Section <u>33</u> Township <u>24-S</u> Range <u>38-E</u> NMPM <u>LEA</u> COUNTY
10. Elevation (Show whether DF, RKB, RT, GR, etc.)	

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPERATION ☐ PLUG AND ABANDONMENT ☐
CASING TEST AND CEMENT JOB ☐
OTHER: ☒ add pay zone

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

4/19/95: MIRU Pride. Pulled rods and installed BOP.

4/21/95: Perforated 5-1/2" casing with 2 jsfp interval 6193'-6324'. Ran packer and and RBP. Set RBP @ 6380' and set packer @ 6110'.

4/24/95: Acid stimulated perforations with 5000 gallons 15% NEFE; Pmax=3500psi, Pmin=1710psi.


4/25/95: Scale squeezed perforations with 2 drums chemical + 24 bbl produced water.

4/26/95: Released packer and ran production equipment (2.5" x 1.5" x 26' pump, seating nipple @ 6583')

4/27/95 - 5/2/95: Tested

5/3/95: Final test: 25 BO, 163 BW, 11 MCF (24 hours, pumping)

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE  TITLE Engineering Assistant DATE 5/18/95
TYPE OR PRINT NAME Darrell J. Carriger Telephone No. 397-0426

(This space for State Use)

ORIGINAL SIGNED BY JERRY SEXTON
DISTRICT I SUPERVISOR

APPROVED BY JERRY SEXTON TITLE DISTRICT I SUPERVISOR DATE MAY 22 1995

CONDITIONS OF APPROVAL, IF ANY: