

DISTRICT I

P.O. Box 1980, Hobbs, NM 88240

DISTRICT II

P.O. Box Drawer DD, Artesia, NM 88210

DISTRICT III

1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION

P.O. Box 2088

Santa Fe, New Mexico 87504-2088

WELL API NO.	30 025 31974
5. Indicate Type of Lease	STATE ☒ FEE
6. State Oil / Gas Lease No.	B-9613
7. Lease Name or Unit Agreement Name	WEST DOLLARHIDE DRINKARD UNIT
8. Well No.	127
9. Pool Name or Wildcat	DOLLARHIDE TUBB DRINKARD

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT
(FORM C-101) FOR SUCH PROPOSALS.

1. Type of Well:	OIL WELL ☒ GAS WELL ☐ OTHER ☐
2. Name of Operator	TEXACO EXPLORATION & PRODUCTION INC.
3. Address of Operator	205 E. Bender, HOBBS, NM 88240
4. Well Location	Unit Letter <u>F</u> : <u>2630</u> Feet From The <u>NORTH</u> Line and <u>1440</u> Feet From The <u>WEST</u> Line Section <u>33</u> Township <u>24-S</u> Range <u>38-E</u> NMPM <u>LEA</u> COUNTY

10. Elevation (Show whether DF, RKB, RT, GR, etc.) GR-3187', KB-3198'

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐	PLUG AND ABANDON ☐	REMEDIAL WORK ☒	ALTERING CASING ☐
TEMPORARILY ABANDON ☐	CHANGE PLANS ☐	COMMENCE DRILLING OPERATION ☐	PLUG AND ABANDONMENT ☐
PULL OR ALTER CASING ☐		CASING TEST AND CEMENT JOB ☐	
OTHER: ☐		OTHER: ☐	ACIDIZE & SCALE SQUEEZE ☒

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

10-25-00: MIRU.
10-26-00: BLED WELL DOWN. UNSET PMP. NUBOP & UNSET TAC. TIH W/SCRAPER TO 6680.
10-27-00: PU PKR & RBP. SET RBP @ 6636'. PULL PKR UP TO 6630 & TRIED TO TEST RBP - COULD NOT. PULL RBP UP TO 6620' & SET. PULL PKR UP TO 6230 & SET. LOAD ANNULUS & TEST W/500 PSI. ACIDIZE PERFS W/6000 GALS 15% NEFE W/3000# RK SLT. SWAB BACK.
10-28-00: PUMP 2 DRUMS TH756 & FLSH W/150 BBLS 2% KCL WTR.
10-30-00: UNSET PKR & TIH & LATCH ONTO RBP. UNSET RBP. TIH W/MUD JT, SN, TBG, TAC. NDBOP. SET TAC @ 6217'. FLANGE UP WH. TIH W/PMP, SNKR BARS, RDS. SPACE OUT & LOAD & TEST W/500 PSI.
10-31-00: RIG DOWN.
11-21-00: ON 24 HR OPT. PUMPED 36 BO, 93 BW, & 20 MCF. PERFS 6310-7204, TUBB, ABO.
FINAL REPORT

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE J. Denise Leake TITLE Engineering Assistant

DATE 12/5/00

TYPE OR PRINT NAME J. Denise Leake

Telephone No. 397-0405

(This space for State Use)

APPROVED

CONDITIONS OF APPROVAL, IF ANY

TITLE

DATE