

DISTRICT I

P.O. Box 1980, Hobbs, NM 88240

DISTRICT II

P.O. Box Drawer DD, Artesia, NM 88210

DISTRICT III

1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION

P.O. Box 2088

Santa Fe, New Mexico 87504-2088

WELL API NO.

30-025-31974

5. Indicate Type of Lease

STATE ☒

FEE ☐

6. State Oil / Gas Lease No.

B-9613

7. Lease Name or Unit Agreement Name

WEST DOLLARHIDE DRINKARD UNIT

8. Well No.

127

9. Pool Name or Wildcat

DOLLARHIDE TUBB DRINKARD

SUNDRY NOTICES AND REPORTS ON WELL  
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A  
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT"  
(FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: OIL WELL ☒ GAS WELL ☐ OTHER

2. Name of Operator  
TEXACO EXPLORATION & PRODUCTION INC.

3. Address of Operator  
P.O. Box 3109, Midland Texas 79702

4. Well Location  
Unit Letter F : 2630 Feet From The NORTH Line and 1440 Feet From The WEST Line  
Section 33 Township 24-S Range 38-E NMPM LEA COUNTY

10. Elevation (Show whether DF, RKB, RT, GR, etc.) GR-3187', KB-3198'

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐

PLUG AND ABANDON ☐

TEMPORARILY ABANDON ☐

CHANGE PLANS ☐

PULL OR ALTER CASING ☐

OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐

COMMENCE DRILLING OPERATION ☐ PLUG AND ABANDONMENT ☐

CASING TEST AND CEMENT JOB ☒

OTHER: ☐ PRODUCTION CASING ☒

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

1. DRILLED 7 7/8 HOLE TO 7600'. TD @ 11:15 PM 04-24-94.
2. HLS RAN GR-DLL-MSFL-CSL, GR-CSNG-SDL-DSN FROM 7599' TO 5000'. PULLED GR-DSN TO SURFACE.
3. RAN 38 JOINTS OF 5 1/2, 17# L-80, 27 JOINTS OF 17# WC-50 AND 110 JOINTS OF 15.5# WC-50, LTC CASING SET @ 7600'.
4. DOWELL CEMENTED WITH 1200 SACKS 35/65 POZ CLASS H W/ 6% GEL, 5% SALT, 1/4# FLOCELE (12.8 PPG, 1.94 CF/S). F/B 450 SACKS 50/50 POZ CLASS H W/ 2% GEL, 5% SALT, 1/4# FLOCELE (14.2 PPG, 1.35 CF/S). PLUG DOWN @ 12:30 PM 04-26-94. DID NOT CIRCULATE CEMENT.
5. RAN TEMPERATURE SURVEY. TOP OF CEMENT @ 1200'.
6. ND. RELEASE RIG @ 6:30 PM 04-26-94.
7. PREP TO COMPLETE.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE C. P. Basham / SDH TITLE Drilling Operations Mgr.

DATE 4/29/94

TYPE OR PRINT NAME C. P. Basham

Telephone No. 688-4620

(This space for State Use)

APPROVED BY \_\_\_\_\_ TITLE \_\_\_\_\_

ORIGINAL SIGNED BY \_\_\_\_\_  
DISTRICT SUPERVISOR

DATE MAY 05 1994

CONDITIONS OF APPROVAL, IF ANY: