N. M. CIL CONS. COMMISSION P. O. 50% 10%

(formerly 9-331C) HOBBS. NEW MEXICO 88240 **UNITED STATES**

DEPARTMENT OF THE INTERIOR

BUREAU OF LAND MANAGEMENT

SUBMIT IN TRIPLICATE*

(Other instructions on reverse side)

3D-025-326

Budget Bureau No. 1004-0136 Expires August 31, 1985

LEASE DESIGNATION AND SERIAL NO.

1.0 060044

APPLICATION FOR PERMIT TO DRILL, DEEPEN, OR PLUG BACK 1a. TYPE OF WORK b. TYPE OF WELL OIL X GAS WELL OTHER 2. NAME OF OPERATOR ARCO Oil and Gas Company 6. IF INDIAN, ALLOTTEE OR TRIBE NAME South Justis Unit 8. FARM OR LEASE NAME South Justis Unit "D" 9. WELL NO. 160	
South Justis Unit OIL X GAS OTHER SINGLE X MULTIPLE ZONE 2. NAME OF OPERATOR ARCO Oil and Gas Company ARCO Oil and Gas Company South Justis Unit "D" 9. WELL NO. 160	
OIL X GAS WELL OTHER SINGLE X MULTIPLE ZONE SOUTH JUSTIS UNIT "D" 2. NAME OF OPERATOR ARCO Oil and Gas Company 9. WELL NO. 160	
ARCO Oil and Gas Company 9. WELL NO. 160	
100	
P.O. Box 1610, Midland, Texas 79702 Phone, 915-688-5672	
At surface 1700' FNL & 1100' FEL (Unit Letter H) At proposed Prod. zone Approximately the same Justis Blinebry Tubb Drinkard 11. SEC., T., M., OR BLK. AND SURVEY OR AREA 14-T25S-R37E	1
13. DISTANCE IN MILES AND DIRECTION FROM NEAREST TOWN OR POST OFFICE 4.0 miles east of Jal, New Mexico 12. COUNTY Lea NM	
15. DISTANCE FROM PROPOSED LOCATION TO NEAREST PROPERTY OR LEASE LINE, FT. (Also to nearest drig. line, if any) 220' 5360 17. NO. OF ACRES ASSIGNED TO THIS WELL 40	
18. DISTANCE FROM PROPOSED LOCATION TO NEAREST WELL, 19. PROPOSED DEPTH 20. ROTARY OR CABLE TOOLS DRILLING, COMPLETED, OR APPLIED FOR, ON THIS LEASE, FT. 760' 6,200' Rotary	
21. ELEVATIONS (Show whether GR or KB) 22. APPROX. DATE WORK WILL Spud 9/93	. START
PROPOSED CASING AND CEMENTING PROGRAM	
SIZE OF HOLE SIZE OF CASING WEIGHT PER FOOT SETTING DEPTH QUANTITY OF CEMENT 11	3
20" 13-3/8" 48.0# 40' 50 cu ft	
12-1/4" 8-5/8" 24.0# 1000' 825 cu ft CIRCU	
7-7/8" 4-1/2" 10.5# 6200' 3,200 cu f (+) e bac	<u>:K)</u>

Subject well is planned as a 6200' MD (6200' TVD) straight well. 3M psi BOPE will be used from 1000' to TD. Attachments are as follows:

- 1. Certified Location Plat
- 2. Drilling Plan with Attachments 1-3
- 3. Surface Use Plan with Attachments 3-9

Previously submitted by AOGC to BLM:

- 1. Archaeological Survey of The South Justis Waterflood Project
- 2. Preliminary Project Report South Justis Unit
- 3. Unit Agreement South Justis Unit

IN ABOVE SPACE DESCRIBE PROPOSED PROGAM: If proposal is to deepen or plug back, give data on present productive zone and proposed new productive zone. If proposal is to drill or deepen directionally, give pertinent data on subsurface locations and measured and true vertical depths. Give blowout preventor program, if any.

SIGNED Ken W Go	Inell	TITLE Rea	ulatory Coordinator	DATE 5-24-93
(This space for Federal or State Us	•)			
PERMIT NO.		_ APPROVAL DATE		
APPROVED BY 15/ YOA	Dunter	TITLE	AREA MANAGER	DATE 6-30-93
ACTIVITIES OF ACCORDING IF ANY				

A CONDUTIONAL OF SOME YEAR OF THE O

CONTRAL REQUIREMENTS AND

SPECIAL STIPULATIONS

*See Instructions On Reverse Side

ATTIACHED. Section 1001, makes it a crime for any person knowingly to make to any department or agency of the United States any false, ficticious or fraudulent statements or representations as to any matter within its jurisdiction. Submit to Appropriate District Office State Lease - 4 copies Fee Lease - 3 copies

State of New Mexico Energy, Minerals and Natural Resources Department

Form C-102 Revised 1-1-89

OIL CONSERVATION DIVISION

P.O. Box 2088 Santa Fe, New Mexico 87504-2088

<u>DISTRICT I</u> P.O. Bux 1980, Hobbs, NM 88240 DISTRICT II P.O. Drawer DD, Artesia, NM 88210

WELL LOCATION AND ACREAGE DEDICATION PLAT

					stances must t							Wall No	
perator						Lease					. "	Well No.	
AFICO	OIL	AND G	SAS COM	PANY			South	<u>Justis</u>	<u>Unit</u>	Ţ		!	160
it Letter	Sec	tion	T	ownapib		Range					County		
Н		14		<u> 25 5</u>	<u> </u>	1	37	<u> E</u>	N	MPN	<u>1:1</u>	_ea	
tual Footage Lo	ocation	of Well:											
1700		from the			line and	110	10		feet	fron	the East	Dedicated Acre	20e.
ound level Elev		1	roducing Fo		Dainlean		Justi	~				40	_
311		,	-		Drinkar				- balass			1 40	Acres
2. If m 3. If m uniti If answ	nore that ization, Ye ver is "	n one leas n one leas force-poo	se is dedicatese of differentially etc.?	ed to the wel nt ownership to If		nd identify the well, hat	he owners	thip thereof	(both as to	cons	ning interest and oblidated by com		
No alic	owable	will be as	signed to th	e well until	ill interests have terest, has been	been conso	lidated (b)	y communi	tization, uni	LIZ a Di	on, forced-pooling	ng, or otherwise)	
or unu	i & BOD	standard	unit, elimin	ating such in	eresi, nas been	approved by	ue Divis		_				
) 110 Arco	No Sign		I hereby contained here best of my known Signature Ven Q Printed Name Ken W. Position Reg. (Company ARCO (Company ARCO (Company I hereby certion this plat actual surve)	COR CERTIF. certify that it in in true and whedge and belief. Gosnel Coord. Oil & Ga 18-93 YOR CERTIF. The series of the well was plotted from that the series of t	to informaticomplete to the complete to the co
R-9	74	7					 				belief. Date Surveyer	1 30, 199 Seal of Surveyor	3
		l_										648	
										_			

DRILLING PLAN

Attach to BLM Form 3160-3 ARCO Oil and Gas Company Well: South Justis Unit D-160 Section 14-T25S-R37E 1700' FNL & 1100' FEL Lea County, New Mexico

1. Surface Geological Formation

Ogallala Formation of late Tertiary age.

2. Estimated Tops of Geological Markers

<u>Formation</u>	<u>TVD</u>
Salt	1000'
Yates	2275'
Queen	2975'
Grayburg	3100'
San Andres	3550'
Glorietta	4625'
Blinebry	5000'
Tubb	5675'
Drinkard	5875'

3. Estimated Tops of Possible Water, Oil, Gas or Minerals:

Sands above 1000'	Water *
Yates	Gas**
Blinebry	Oil or Gas**
Tubb	Oil or Gas**
Drinkard	Oil or Gas**

^{*} Groundwater will be protected by 8-5/8" surface casing cemented to surface.

4. Pressure Control Equipment

<u>Interval, TVD</u>	Pressure Control Equipment
0' - 1000'	No pressure control required
	•
1000' - 6200'	11", 3M psi double ram preventer with 3M psi annular preventer.

Exhibits 1, 2, and 3 show the BOP stack arrangement, the choke manifold arrangements and the BOP specifications, respectively. The BOPE will be hydraulically tested per BLM requirements outlined by Onshore OII and Gas Order No. 2. Pipe rams and blind rams will be functioned on each trip out of the hole. The annular preveneter will be functioned once a week. All BOPE checks and tests will be witnessed by ARCO's representative and will be noted on the IADC daily drilling report. Accessories to BOPE will include an upper kelly cock, lower kelly cock, and floor safety valve all with pressure rating equivalent to the BOP stack.

^{**} Productive horizons will be protected by 4-1/2" production casing cemented to surface.

5. **H2S Contingency Plan**

Exhibit "10" shows the H2S Contingency Plan as a guideline for all company and contractor personnel in the field who may be exposured to H2S. It explains the emergency procedure, the equipment requirement (i.e. H2S detector, resque equipment, etc.) and the proper evacuation procedure.

6. Proposed Casing and Cementing Program

	Hole <u>Size</u>	Interval, MD	Casing Size	Weight & <u>Grade</u>
Conductor	20"	0 - 40'	13-3/8"	48.0# H-40
Surface	12-1/4"	0 - 1000'	8-5/8"	24.0# J-55
Production	7-7/8"	1000'-6200'	4-1/2"	10.5# J-55

<u>Cement Program:</u> (Actual volumes will be based on caliper log when available)

Conductor - Cement to surface with redimix.

Surface - Cemented to surface with total of ± 825 cu ft as follows:

<u>Lead Slurry</u> - ±300 sks Pacesetter Lite 65/35/6 C/Poz/Gel + 2% CaCl2 + 1/4 pps Cello-Seal <u>Tail Slurry</u> - ±200 sks Class "C" + 2% CaCl2 + 1/4 pps Cello-Seal

Production - Cement to surface with total of ± 3200 cu ft as follows:

Option 1: If no loss circulation occurs or loss is controlled.

Lead Slurry - ±1175 sks Super C 44/20/20 C/Poz/CSE + 0.5% Thrifty Lite 1/4 pps Cello-Seal

Tail Slurry - ± 300 sks Cl "C" + 12 pps CSE + 1 pps WL-1P + 0.3% CF-2 + 1/4 pps Cello-Seal + 3 pps Hi-Seal

Option 2: If loss circulation is severe then a DV Tool will be set at ±3250'

Stage 1 - Lead Slurry - ±400 sks Pacesetter Lite 65/35/6 C/Poz/Gel 3% salt

Tail Slurry $-\pm300$ sks Cl "H" + 8 pps CSE + 0.6% CF-14 + 0.35% Thrifty Lite

Stage 2 - Lead Slurry - ±900 sks Pacesetter Lite 65/35/6 C/Poz/Gel + 3% salt Tail Slurry - ±100 sks Cl "C" Neat

7. Mud Program

		Weight	Funnel	Water
<u>Depth</u>	Mud Type	ppg	Viscosity	Loss
0 - 1000'	Spud Mud	8.4 - 8.9	29-32	NC
1000' - 4850'	SBW	<u>+</u> 10.0	29-32	NC
4850' - 6200'	SWG	<u>+</u> 10.0	32-34	<15

8. Auxiliary Equipment

Upper Kelly Cock, Lower Kelly Cock, and Full Opening Stabbing Valve

9. Testing, Coring and Logguig Program

- A. Drill Stem Tests None planned.
- B. Coring None planned.
- C. Logging No mud logging planned
- D. Electric Logs

Open Hole

Interval: TD - 4500' with GR-CAL to surface casing on one run GR-Spectralog/Compensated z-Densilog/Sidewall Epithermal Neutron/Caliper

GR/Dual Laterolog/Micro Laterolog/Caliper

Cased Hole

Temperature Survey (if cement not circulated on Production Csg)

10. Anticipated Abnormal Temperature, Pressure, or Hazards

Possible lost circulation at ± 975 ' in anhydrite section. Seepage and lost circulation is expected starting in the Oueen Formation and continuing through the Glorietta (3000'-5000').

11. Anticipated Starting Date and Duration of Operations

Pending favorable weather and permit approval, construction work on this location is planned to begin in July, 1993. Construction work will require 4 days, move-in and rig up rotary tools, 1 day, drill and complete, 21 days. It is planned to spud the well in September, 1993.

