

DISTRICT I

P.O. Box 1980, Hobbs, NM 88240

DISTRICT II

P.O. Box Drawer DD, Artesia, NM 88210

DISTRICT III

1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION

P.O. Box 2088

Santa Fe, New Mexico 87504-2088

WELL API NO.	3002532091
5. Indicate Type of Lease	STATE ☒ FEE ☐
6. State Oil / Gas Lease No.	
7. Lease Name or Unit Agreement Name	WEST DOLLARHIDE DRINKARD UNIT
8. Well No.	134
9. Pool Name or Wildcat	DOLLARHIDE TUBB DRINKARD
10. Elevation (Show whether DF, RKB, RT, GR, etc.)	GR-3165', KB-3178'

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT
(FORM C-101) FOR SUCH PROPOSALS.

1. Type of Well: OIL WELL ☒ GAS WELL ☐ OTHER ☐
2. Name of Operator: TEXACO EXPLORATION & PRODUCTION INC.
3. Address of Operator: 205 E. Bender, HOBBS, NM 88240
4. Well Location: Unit Letter H : 1700 Feet From The N Line and 1300 Feet From The E Line
Section 30 Township 24-S Range 38-E NMPM LEA COUNTY

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐

PLUG AND ABANDON ☐

REMEDIAL WORK ☒

ALTERING CASING ☐

TEMPORARILY ABANDON ☐

CHANGE PLANS ☐

COMMENCE DRILLING OPERATION ☐

PLUG AND ABANDONMENT ☐

PULL OR ALTER CASING ☐

CASING TEST AND CEMENT JOB ☐

OTHER: ☐

OTHER: ☒ ACIDIZE & SCALE SQUEEZE

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

8/23/00: MIRU. NDWH. NUBOP. TAG BTM. TOH W/TBG, TAC, SN. TAG BTM @ 7467'. NO CIBP @ 6960'. TIH W/SONIC HAMMER TOOL ON 200 JTS 2 7/8" TBG TO 6540'.

8/24/00: ACID WASH DRINKARD CSG PERFS 6574-6660' W/4000 GALS 15% NEFE HCL & 120 BBLS 2% KCL WTR. SCALE SQUEEZE PERFS 6574-6904 W/165 GALS TH756 MIXED IN 120 BBLS 2% KCL WTR & FLUSH W/100 BBLS 2% KCL WTR. PULL SONIC HAMMER TO 6500'.

8/25/00: TIH W/OPSMA, SN, TBG. TBG @ 7441, SN @ 7408, TAC @ 6523'. NDBOP. NUWH. TIH W/GAS ANCHOR, PUMP, RDS. HUNG ON. LOAD & TEST TO 500#-OK. PUMPING @ 5:30 PM. RIG DOWN.

9/27/00: ON 24 HR OPT. PUMPED 21 BO, 70 BW, & 13 MCF.

FINAL REPORT

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE

TITLE Engineering Assistant

DATE 9/18/00

TYPE OR PRINT NAME

J. Denise Leake

Telephone No. 397-0405

(This space for State Use)

APPROVED

CONDITIONS OF APPROVAL, IF ANY

TITLE

DATE