

DISTRICT I

P.O. Box 1980, Hobbs, NM 88240

DISTRICT II

P.O. Box Drawer DD, Artesia, NM 88210

DISTRICT III

1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION

P.O. Box 2088

Santa Fe, New Mexico 87504-2088

WELL API NO.	30-025-33402
5. Indicate Type of Lease	STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
6. State Oil / Gas Lease No.	B-9311
7. Lease Name or Unit Agreement Name	WEST DOLLARHIDE DRINKARD UNIT
8. Well No.	154
9. Pool Name or Wildcat	DOLLARHIDE TUBB-DRINKARD
10. Elevation (Show whether DF, RKB, RT, GR, etc.)	3182'

SUNDRY NOTICES AND REPORTS ON WELL
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT
(FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	2. Name of Operator TEXACO EXPLORATION & PRODUCTION INC.
3. Address of Operator 205 E. Bender, HOBBS, NM 88240	4. Well Location Unit Letter <u> </u> Feet From The <u>SOUTH</u> Line and <u>625</u> Feet From The <u>EAST</u> Line Section <u>32</u> Township <u>24-S</u> Range <u>38-E</u> NMPM <u> </u> LEA COUNTY
10. Elevation (Show whether DF, RKB, RT, GR, etc.) 3182'	

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☒ ALTERING CASING ☐
COMMENCE DRILLING OPERATION ☐ PLUG AND ABANDONMENT ☐
CASING TEST AND CEMENT JOB ☐
OTHER: ☐

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

7/7/97: MIRU. Poh w/rods and pump. NU BOP and toh w/tbg. SION.
7/8/97: Tih w/Perf Clean Tool testing in at 5000 psi. Jet washed perms, 6480'-7160', from top to bottom, w/2% KCL fresh water. Dowell acidized perms, 6480'-7160' w/Perf Clean Tool, from bottom to top, w/5000 gals 15% XE-70(REEF ReAXE 3000) and flushed perms. Toh w/tbg and SION.
7/9/97: Tih w/production tbg and set @ 7099'. Remove BOP. Tih w/rods and pump. On production. Rig down.
7/10/97 thru 7/21/97: Pumping & testing.
7/22/97: On 24 hour POTENTIAL TEST ending 10 am. Pumped 64 bbls Oil, 236 bbls Water, and 20 mcf Gas.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Paula S. Ives TITLE Engineering Assistant DATE 7/28/97
TYPE OR PRINT NAME Paula S. Ives Telephone No. 397-0432

(This space for State Use)

APPROVED BY Charlie Herrin TITLE OIL & GAS INSPECTOR DATE 8-1-97
CONDITIONS OF APPROVAL, IF ANY: