

TEXACO E & P INC.
COOPER JAL UNIT NO. 205
API# 3002509620

0 - 300' 8.625" OD 28.00#/ft J-55 SURF CSG

1980 FNL & 1650 FEL
SEC 24 , TWN 24 S, RANGE 36 E
ELEVATION: 3308 GL
COMPLETION DATE: 05-06-50

COMPLETION INTERVAL: 2988 - 3251 (YATES-OH)
IP: 48 BOPD, 61 MCFD, 0 BWPD (FL)
12-04-54 C/O FILL 3054-3251' (197'). FRAC OH w/ 12K gals
OIL / 16K # sd.
02-14-61 PLACED WELL ON ROD PUMP.
09-21-71 CONVERTED TO INJECTION. C/O FILL TO 3251'.
03-16-78 RAN INJ. SURVEY. TAGGED FILL @ 3177' (74' FILL).
10-07-84 TAGGED FILL @ 3063' (188' FILL).
10-15-86 C/O FILL 3058-3251 (193'). JETWASH OH.
ACID OH 4K gals (2 STAGES). INSTALLED NEW TBG.
01-01-94 DEEPEN TO LANGLEY MATTX. COMPLETE OPENHOLE.
DHC INJECTION. ACIDIZE W/ 8400 GALS 20% NEFE.
OLD TD 3251' (DEEPEMED 349').

0 - 2950' 2.375" OD 4.70#/ft J-55 TBG CMT LINED
2950 - 2954' RETRV. PACKER BAKER AD-1

0 - 2988' 5.5" OD 14.00#/ft J-55 PROD CSG

KB ELEV: 3319'
TD: 3600'